

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108  
e-mail : gmpurc@cescmysore.org



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup> Stage,  
Hinkal, Mysuru-570017


No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 8708-10 Date: 14 AUG 2020

**Dispatch Instruction**

|    |  |   |
|----|--|---|
| 1  | Name of the firm   | <b>M/s Sowjanya Concrete Products, Jyothi Building,<br/>Maidan Road, Mangaluru-575001.</b><br>MSME Unit<br>GST No: 29AAZFS8938E1Z6  |
| 2  | Purchase Order Details   | PO No. 1352/07-08-2020<br>9M Long RCC Poles, Quantity-1503 No   |
| 3  | Inspection Call Reference                                      | Quantity offered for inspection: <b>153 No.</b>   |
| 4  | Details of Inspection  | In Sakaleshpura heavy wind & rain occurred due to which poles were damaged. In order to restore power supply and as per directions of Hon'ble MD, it was instructed to supply 72 no. of poles in advance to the division in concurrence with the Executive Engineer, Sakaleshpura who shall physically inspect before acceptance and then shall be used in the works. |
| 5  | Test Recommendations   | <ul style="list-style-type: none"> <li>• Acceptance test shall be done at Consignee Stores</li> <li>• The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.</li> </ul>   |
| 6  | Total DI issued till date                                      | -NIL-   |
| 7  | Quantity cleared for dispatch                                  | <b>72 Nos.</b>  |
| 8  | <b><u>Consignee Divisions</u></b>                              |   |
|    | Sakaleshpura   | 72 No   |
| 9  | Scheduled Delivery month/<br>Quantity as per Purchase<br>Order | Sept-20: 153 No   |
| 10 | Delivery month/Quantity as<br>amended                          | ---   |

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

  
General Manager (Procurement),  
CESC, Mysuru.

**M/ M/s Sowjanya Concrete Products,  
Jyothi Building, Maidan Road,  
Mangaluru-575001.**

**Copy to**

- Superintending Engineer Elec., CESC, Hassan Circle for information
- Executive Engineers (Elec.), O&M Divisions Sakaleshpura for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.