

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು  
ನಿಗಮ ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,  
ಚಾವಿನಿನಿ, ಮೈಸೂರು-570017.  
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office, Procurement Section,  
CESC, Mysuru-570017.  
Website: www.cescmysore.org  
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2022-23/ ೨೩೮೦-೮೨

Date: 05 MAY 2022

### Dispatch Instruction

1	Name of the firm	<b>M/s Vaishnavi Concrete Products, Plot No. 88, Opposite to Sunanda Aromatic, K.R.S Road, Metagalli, Industrial Area, Mysuru-570016.</b> MSME Unit GST No: 29AOOPS7504R1ZS
2	Purchase Order Details	PO No. 1303/11-08-2020 9M Long PSC Poles, Quantity -2725 No
3	Inspection Call Reference	Quantity offered for inspection: <b>1925 No</b> Inspection offer Letter dated: 24-08-2020
4	Details of Inspection	Material Inspection done at factory premises by Er. Mailvahana, DGM(Civil), CESC, Mysuru • Inspection/Acceptance Report No: GM(Proj)/DGM/AGM/2021-22/2091 dated: 10-05-2021
5	Test Recommendations	• Acceptance test shall be done at Consignee Stores • The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	1525 Nos
7	Quantity cleared for dispatch	<b>200 No.</b>
8	<b><u>Consignee Divisions</u></b>	
	Pandavapura	200 No
9	Scheduled Delivery month/Quantity as per Purchase Order	Sep-2021: 100(Already 25 Nos Supplied), Oct-2021: 100 No, Dec-2021: 100 No
10	Delivery month/Quantity as amended	Within 10 <sup>th</sup> Jun-2022: 200 No


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017

\\192.168.0.139\F\Lokesh\2021-22\DI\Poles\1303 9PSC VCP VVM.docx

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Vaishnavi Concrete Products,  
Plot No. 88, Opposite to Sunanda Aromatic,  
K.R.S Road, Metagalli, Industrial Area,  
Mysuru-570016.**

**Copy to**

- Superintending Engineer Elec., CESC, Mandya Circle for information
- Executive Engineers (Elec.), O&M Divisions Pandavapura for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.