ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು ನಿಗಮ ನಿಯಮಿತ (ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ) ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ, ಚಾವಿಸನಿನಿ, ಮೈಸೂರು–570017. Telephone No: 9448994705



## CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED

(A Government of Karnataka Undertaking) Corporate Office, Procurement Section, CESC, Mysuru-570017.

Website: <a href="www.cescmysore.org">www.cescmysore.org</a>
E-mail ID: <a href="mailto:gmpurc@cescmysore.org">gmpurc@cescmysore.org</a>

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 95415-17

Dat 2: 5 MAR 2021

## **Dispatch Instruction**

1	Name of the firm	M/s Shreeprema Industries & Electricals Private Limited, No.30/A, Jaualakshmivilas Road, Chamarajapuram, Mysuru-570005 MSME Unit GST No: 29AAXCS3403M1ZN
2	Purchase Order Details	PO No. 1332/11-08-2020 9M Long PSC Poles, Quantity-2520 No
3	Inspection Call Reference	Quantity offered for inspection: <b>2520 No.</b> Inspection offer Letter dated: 02-09-2020
4	Details of Inspection	<ul> <li>Material Inspection done at factory premises by Er. Mailvahana, DGM(Civil), CESC, Mysuru</li> <li>Inspection/Acceptance Report No: GM(Proj)/DGM(C)/AGM(C)/Poles/2020-21/14624, dated: 04-11-2020</li> </ul>
5	Test Recommendations	<ul> <li>Acceptance test shall be done at Consignee Stores</li> <li>The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.</li> </ul>
6	Total DI issued till date	720 Nos
7	Quantity cleared for dispatch	300 Nos.
8	Consignee Divisions	
	K.R. Pete	300 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Mar-2021: 100 No, Apr-2021: 100 No, May-2021: 100 No
10	Delivery month/Quantity as amended	Apr-2021: 200 No, May-2021: 100 No

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕ್ ಮೈಸೂರು – 570017 Registered Office: #29,Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru – 570017

## Note:

- 1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
- 2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
- 3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

General Manager (Procurement), CESC, Mysuru.

M/s Shreeprema Industries & Electricals Private Limited, No.30/A, Jaualakshmivilas Road, Chamarajapuram, Mysuru-570005

## Copy to

- Superintending Engineer Elec., CESC, Mandya Circle for information
- Executive Engineers (Elec.), O&M Divisions K.R. Pete for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.