

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು  
ನಿಗಮ ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,  
ಚಾವಿರನಿನಿ, ಮೈಸೂರು-570017.  
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office, Procurement Section,  
CESC, Mysuru-570017.  
Website: [www.cescmysore.org](http://www.cescmysore.org)  
E-mail ID: [gmpure@cescmysore.org](mailto:gmpure@cescmysore.org)

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2022-23/ 3550-52

Date: 17 MAY 2022

### Dispatch Instruction


1	Name of the firm	<b>M/s Mysore Cement Pipes, Plot No.302, Hebbal Industrial Area, Mysuru- 570016.</b> MSME Unit, GST No: 29AAGFM8674E1ZU
2	Purchase Order Details	PO No. 1304/11-08-2020 9M Long PSC Poles, Quantity-2453 No
3	Inspection Call Reference	Quantity offered for inspection: <b>500 No</b> Inspection offer Letter dated: 24-02-2021
4	Details of Inspection	<ul style="list-style-type: none"><li>Material Inspection done at factory premises by Er. Hanumantharaju, EE(Civil), Zonal Office, CESC, Mysuru</li><li>Inspection/Acceptance Report No: CEE/EE(C)/F-17/ 20-21/7175, dated: 10-03-2021</li></ul>
5	Test Recommendations	<ul style="list-style-type: none"><li>Acceptance test shall be done at Consignee Stores</li><li>The details mentioned in the PO shall be engraved on each pole before dispatch.</li></ul>
6	Total DI issued till date	<b>1453 No</b>
7	Quantity cleared for dispatch	<b>200 No</b>
8	<b><u>Consignee Divisions</u></b>	
	Kollegala	200 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Nov-21: 100 No, Dec-2021: 100 No
10	Delivery month/Quantity as amended	Within Jun-2022: 200 Nos

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause (10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause (10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Mysore Cement Pipes,  
Plot No.302, Hebbal Industrial Area,  
Mysuru-570016.**

**Copy to**

- Superintending Engineer Elec., CESC, Chamarajanagara-Kodagu Circle for information
- Executive Engineers (Elec.), O&M Division, Kollegala for information & further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.