

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿ ಸನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2022-23/

9270-72

Date: 29 JUL 2022

Dispatch Instruction


1	Name of the firm	M/s Kolar Cement Product Pvt. Ltd., No.33, 3 rd Phase, 4 th Main, Peenya Industrial Area, Bengaluru-560058 MSME Unit GST No: 29AAACK7116L1ZA
2	Purchase Order Details	PO No. 1301/11-08-2020 9M Long PSC Poles, Quantity - 2430 No
3	Inspection Call Reference	Quantity offered for inspection: 2200 No Inspection offer Letter dated: 24-08-2020
4	Details of Inspection	<ul style="list-style-type: none"> Material Inspection done at factory premises by Er. Lokesh L, DGM(TAQC-2), CESC, Mysuru Inspection/Acceptance Report No: GM/DGM/AGM/TA&QC/F-04/2020-21/113, dated: 06-11-2020
5	Test Recommendations	<ul style="list-style-type: none"> Acceptance test shall be done at Consignee Stores The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	2130 No.
7	Quantity cleared for dispatch	300 No.
8	<u>Consignee Divisions</u>	
	Nagamangala	300 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Jun-2022: 100, Jul-2022: 100, Aug-2022: 100,
10	Delivery month/Quantity as amended	Aug-2022: 100 No, Sep-2022: 200 No,

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.



General Manager (Procurement),
CESC, Mysuru.

**M/s Kolar Cement Product Pvt.
Ltd., No.33, 3rd Phase,
4th Main, Peenya Industrial Area,
Bengaluru-560058**

Copy to

- Superintending Engineer Elec., CESC, Mandya Circle for information
- Executive Engineers (Elec.), O&M Divisions Nagamangala for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.