

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(Government of Karnataka Undertaking)

PhNo : 0821-2417108
e-mail:gmpurc@cescmysore.org



Corporate office,
#29,Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 9296-99

Date 27 AUG 2020

Official Memorandum

Sub: Time Extension of DWA for carrying out UG Cable work from 66/11kV Doddakere Maidana Station to 66/11 kV Bannimantapa Station on Total Turnkey basis in N.R Mohalla Division


- Ref:** 1) T.O. DWA No: 93-94/8687-90, Dated: 07-08-17
2) T.O. Time Extension OM No: 15878-81/22-11-2018
3) Letter of CEE(Elec.), O & M Zone, Mysuru, No:1530-32/23-06-2020
4) Letter of SEE(Elec.), O & M Circle, Mysuru, No:4459-64/24-08-2020
5) Letter of M/s Santosh Electricals, Dated: 26-08-2020
6) Note approval by Hon'ble MD vide Para No: 109, dated: 27-08-2020

Preamble:

M/s Santosh Electricals, Mysuru has been awarded the work of carrying out UG Cable work from 66/11kV Doddakere Maidana Station to 66/11 kV Bannimantapa Station on Total Turnkey basis in N.R Mohalla Division for ₹584.26 Lakhs. The work completion period was extended up to 30-04-2019 vide OM mentioned under reference(2). SEE, Mysuru Zone has stated that, as there was a delay in obtaining approval from MCC and also work was stalled during Dasara, Swatcha Sarvekshana and Lokasabha elections, only around 50% of the work has been completed till now. Meanwhile similar work has been carried out by M/s Asian Fab Tech and M/s L&T under Model Sub division project due to which the need of carrying out the remaining work does not arise and has recommended to utilize the balance materials in Lakshmipuram area belonging to Chamundipuram Sub Division adjacent to Central Zone Sub Division. The same has been recommended by the CEE(Ele) of Mysuru O&M Zone. In this back ground and as approved I am hereby directed to issue the following order.

Order:

Approval is hereby accorded to utilize the balance materials and carryout the work in Lakshmipuram area of Chamundipuram Sub Division and to extend the DWA completion period for the work of carrying out UG Cable work from 66/11kV Doddakere Maidana Station to 66/11 kV Bannimantapa Station on Total Turnkey basis in N.R Mohalla Division with same rate, same terms and conditions of DWA mentioned vide reference (1) and its amendments if any. The completion period of the work is extended up to 31-12-2020. Bank Guarantee shall be extended up to 31-03-2021.


General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer(Elec.), CESC, Mysuru for kind information
2. Chief Financial Officer, CESC, Mysuru for kind information
3. Chief General Manager (Internal Audit), CESC for kind information
4. Superintending Engineer(Elec), O&M Circle, CESC, Mysuru for further needful
5. Executive Engineer (Elec.), O&M Division, CESC, N.R.Mohalla for further needful
6. M/s Santhosh Electricals, #99, Maruthi Nivas, Metagalli Extension, K.R.S Road, Mysuru-570016
7. MIS Section for uploading in cescmysore.org
8. PS to MD/DT to bring it to the notice of Hon'ble MD/DT
9. MF/OC