

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿಪನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2023-24/ 4860-62 Date 15 JUN 2023

Dispatch Instruction

1	Name of the firm	M/s Vaishnavi Concrete Products, Plot No. 88, Opposite to Sunanda Aromatic, K.R.S Road, Metagalli, Industrial Area, Mysuru-570016. MSME Unit GST No: 29AOOPS7504R1ZS
2	Purchase Order Details	PO No. PUR-1283/18-04-2022 8M Long PSC Poles, Quantity -2226 No
3	Inspection Call Reference	Quantity offered for inspection: 700 No Inspection offer Letter dated: 13-02-2023
4	Details of Inspection	Material Inspection done at factory premises by Er. Umesh.C, Asst General Manager, TA&QC-1, CESC, Mysuru • Inspection/Acceptance Report No: No:GM/DGM/AGM1/TA&QC-1/2022-23/172 dated: 28-02-2023
5	Test Recommendations	• Acceptance test shall be done at Consignee Stores • The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	750 No.
7	Quantity cleared for dispatch	100 No.
8	<u>Consignee Divisions</u>	
	N.R.Mohalla	100 No
9	Scheduled Delivery month/Quantity as per Purchase Order	Feb-2023: 100 No(Already 50 No supplied), Mar-2023: 100 No,
10	Delivery month / Quantity as rescheduled (refer note regarding levy of penalty for delay supplies)	Jul-2023: 100 No


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

\\Acep1\dl\Lokesh\2023-24\DI\Poles\DI New\1283 RCC VCP NRM.docx

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the rescheduled delivery period the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


General Manager (Procurement),
CESC, Mysuru.

**M/s Vaishnavi Concrete Products,
Plot No. 88, Opposite to Sunanda Aromatic,
K.R.S Road, Metagalli, Industrial Area,
Mysuru-570016.**

Copy to

- Superintending Engineer Elec., CESC, Mysuru Circle for information
- Executive Engineers (Elec.), O&M Divisions N.R.Mohalla for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.