CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED.,

(A Government of Karnataka Undertaking)

9448994705 Ph.No:

E-Mail: gmpurc@cescmysore.org CIN:U40109KA2004SGC035177



Corporate office, No.29 Vijayanagar, 2nd Stage Hinkal, Mysuru-570017

Ž 1 JUL 2020

No: CESC/GM(P)/DGM(P)/AGM(P)-2/20-21/ Cys-495 <u>Dispatch Instruction</u>

1	Name of the firm		M/s KLN Enterprises No. 312, Bypass Road, Opp. APMC Yard, Madanahalli Village, Gauribidanur-561208.		
2	Purchase Order No. & Date: Material: Quantity:		PO No. 1277/31.03.2020. Double Pole TC set for 4/5 star rated 25/63/100KVA Transformer using 9m RCC Pole (145Kg WL) along with H Frame - MS 1275 Sets.		
3	Inspection Call Referer OM No/Date:	nce & Inspection	Quantity offered for inspection 250 Sets. vide letter No: Nil Dated: 26.06.2020. Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/20-21/5849, dated 10.07.2020.		
4	Details of Inspection		Material was inspected at factory premises & inspection/acceptance report furnished by AGM-2 TA&QC, CESC, Mysuru, vide letter No: GM/DGM/AGM-2 /TA&QC/F-04/2020-21/44, Dated: 17.07.2020.		
5	Total DI issued till date		Nil		
6	Quantity cleared for dispatch		250 Set		
	Consignee Stores Qty. in Sets	Oty in Sats	Internal Allotment		
		Qty. III Sets	O & M Divisions	Qty. in Sets	
	V V Mohalla, Mysuru	112	N.R.Mohalla, Mysuru	14	
			V.V.Mohalla, Mysuru	14	
			Nanjanagudu	14	
			Hunsuru	14	
			K.R.Nagara	14	
7			Chamarajanagara	14	
			Kollegala	14	
			Madikeri	14	
	Hassan	68	Hassan	14	
			Sakaleshapura	13	
			Holenarasipura	14	
			C.R.Pattana	14	
			THE RESERVE ASSESSMENT AND ADMINISTRATION OF THE PROPERTY OF T		

in st	Madduru	70	Mandya	14
			Madduru	14
			Pandavapura	14
			Nagamangala	14
	and all the second		K.R.Pete	14
	Total	250 Set	Total	250 Set
8	i) Delivery Schedule as per PO : ii) Supplied against above:		i) Apr-20/1000 Sets, June-20/275 Sets. ii) Nil	
9	Delivery schedule as amended		31.07.2020	
10	Bank Guarantee Det office	ails furnished at this	Amount: `₹5,73,690/- BG No: 4008620BG0000009 Dated: 19.05.2020 Validity: 19.05.2020 to 18.11.2021.	

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

General Manager (Procurement), CESC, Mysuru.

To,

M/s KLN Enterprises

No. 312, Bypass Road, Opp. APMC Yard, Madanahalli Village, Gauribidanur-561208.

Copy for Information to:

- The Chief Engineer, (Elec.,) CESC, O&M Zone, Mysuru & Hassan for kind information.
- All Superintending Engineer Elec., CESC, O&M Circles for information.
- All Executive Engineers (Elec.), O&M Divisions, CESC for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.