

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED.,
(A Government of Karnataka Undertaking)

Ph.No : 9448994705
E-Mail : gmpurc@cescmysore.org
CIN:U40109KA2004SGC035177



Corporate office,
No.29 Vijayanagar, 2nd Stage
Hinkal, Mysuru-570017

No : CESC/GM(P)/DGM(P)/AGM(P)-2/20-21/

Cys-503

Date:


23 JUL 2020

Dispatch Instruction

1	Name of the firm	M/s Deco Steel Industries, B-561, 2 nd gate, Industrial Estate, Gokul Road, Hubballi-580030..		
2	Purchase Order No. & Date: Material: Quantity:	PO No. 1278/30.03.2020. LT 4 Pin X arms, 23000 Nos.		
3	Inspection Call Reference & Inspection OM No/Date:	Quantity offered for inspection –10000 Nos. vide letter No: DSI/HBL/INS/20-21/002 Dtd.27.06.2020. Inspection OM No: CESC /GM(P) /DGM (P)/ AGM(P)- 2/20-21/5850, dated 10.07.2020.		
4	Details of Inspection	Material was inspected at factory premises & inspection/acceptance report furnished by Deputy General Manager, TA&QC -2, CESC, Mysuru, vide letter No: GM /DGM/AGM-1/ TA & QC/F- 04/ 2020- 21/46, Dated: 22.07.2020.		
5	Total DI issued till date	13000 Nos		
6	Quantity cleared for dispatch	10000 Nos		
7	Consignee Stores	Qty. in Nos	Internal Allotment	
			O & M Divisions	Qty. in Nos
	V V Mohalla, Mysuru.	4500 Nos	N.R.Mohalla, Mysuru	600
			V.V.Mohalla, Mysuru	600
			Nanjanagudu	550
			Hunsuru	550
			K.R.Nagara	550
			Chamarajanagara	550
			Kollegala	550
			Madikeri	550
	Madduru	2750 Nos	Mandya	550
			Madduru	550
			Pandavapura	550
			Nagamangala	550
K.R.Pete			550	

			Hassan	550
			Sakaleshapura	550
			Arasikere	550
			Holenarasipura	550
			C.R.pattana	550
	Total	10000 Nos.	Total	10000 Nos.
8	i) Delivery Schedule as per PO :		i) Apr-20/13000Nos, May-20/10000Nos,	
	ii) Supplied against above:		ii) 13000 Nos	
9	Delivery schedule as amended		10.08.2020	
9	Bank Guarantee Details furnished at this office		Amount: ₹1,83,200/- BG No: 00862BGT20000009 Dated:05.05.2020 Validity:05.05.2020 to 28.01.2022	

Note: 1.If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.


 General Manager (Procurement),
 CESC, Mysuru.

To,
 M/s Deco Steel Industries,
 B-561, 2nd gate, Industrial Estate,
 Gokul Road, Hubballi-580030..

Copy for Information to:

- The Chief Engineer, (Elec.,) CESC, O&M Zone, Mysuru & Hassan for kind information.
- All Superintending Engineer Elec., CESC, O&M Circles for information.
- All Executive Engineers (Elec.), O&M Divisions, CESC for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.