

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108  
e-mail : gmpurc@cescmysore.org



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup> Stage,  
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 11185-87


Date 21 SEP 2020

**Dispatch Instruction**

1	Name of the firm	<b>M/s Malai Mahadeshwara Ent., Sy.No.708/9, Gamanahalli, Srirangapattana, Mandya-571438.</b> MSME Unit GST No: 29AEMPB3256P1ZZ
2	Purchase Order Details	PO No. 1314/11-08-2020 9M Long PSC Poles, Quantity-280 No
3	Inspection Call Reference	Quantity offered for inspection: <b>280 No.</b> Inspection offer Letter dated: 20-08-2020
4	Details of Inspection	<ul style="list-style-type: none"><li>Material Inspection done at factory premises by Er. Anitha, DGM(TAQC-1), CESC, Mysuru</li><li>Inspection/Acceptance Report No: GM/DGM/AGM/TA&amp;QC/F-04/2020-21/76, dated: 18-09-2020</li></ul>
5	Test Recommendations	<ul style="list-style-type: none"><li>Acceptance test shall be done at Consignee Stores</li><li>The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.</li></ul>
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	<b>150 No.</b>
8	<b><u>Consignee Divisions</u></b>	
	Kollegala	150 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Sept-20: 150
10	Delivery month/Quantity as amended	---

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.
4. **Only 10% of poles of total PO quantity is permitted for supply with PO details painted on it.**

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Malai Mahadeshwara Ent.,  
Sy.No.708/9, Gamanahalli,  
Srirangapattana, Mandya-571438.**

**Copy to**

- Superintending Engineer Elec., CESC, Chamarajanagara-Kodagu Circle for information
- Executive Engineers (Elec.), O&M Divisions Kollegala for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.