

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108  
e-mail : gmpurc@cescmysore.org



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup> Stage,  
Hinkal, Mysuru-570017


No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 11209-11 Date: 21 SEP 2020

**Dispatch Instruction**

1	Name of the firm	<b>M/s Mysore Cement Pipes, Plot No.302, Hebbal Industrial Area, Mysuru- 570016.</b> MSME Unit, GST No: 29AAGFM8674E1ZU
2	Purchase Order Details	PO No. 1343/11-08-2020 9M Long RCC Poles, Quantity-1494 No
3	Inspection Call Reference	Quantity offered for inspection: <b>295 No</b> Inspection offer Letter dated: 14-08-2020
4	Details of Inspection	<ul style="list-style-type: none"> <li>Material Inspection done at factory premises by Er. Hanumantharaju, EE(Civil), Zonal Office, CESC, Mysuru</li> <li>Inspection/Acceptance Report No: CEE/EE(C)/F-17/ 20-21/3120, dated: 15-09-2020</li> </ul>
5	Test Recommendations	<ul style="list-style-type: none"> <li>Acceptance test shall be done at Consignee Stores</li> <li>The details mentioned in the PO shall be engraved on each pole before dispatch.</li> </ul>
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch if cleared in	<b>150 No</b>
8	<b><u>Consignee Divisions</u></b>	
	K.R.Nagara	150 no
9	Scheduled Delivery month/ Quantity as per Purchase Order	Sept-2020: 100
10	Delivery month/Quantity as amended	---

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause (10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause (10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Mysore Cement Pipes,  
Plot No.302, Hebbal Industrial Area,  
Mysuru-570016.**

**Copy to**

- Superintending Engineer Elec., CESC, Mysuru Circle for information
- Executive Engineers (Elec.), O&M Division, K.R.Nagara for information & further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.