

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108  
e-mail : gmpurc@cescmysore.org



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup> Stage,  
Hinkal, Mysuru-570017


No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ **11224-26** Date: **21-09-2020**

**Dispatch Instruction**

1	Name of the firm	<b>M/s Mysore Concrete Products, No.8, 2<sup>nd</sup> Floor, 1<sup>st</sup> Main, Gandhinagara, Bengaluru-560009.</b> MSME Unit, GST No: 29AAFFM0682D1ZD
2	Purchase Order Details	PO No. 1443/11-08-2020 9M Long PSC Poles, Quantity-2520 No
3	Inspection Call Reference	Quantity offered for inspection: <b>1000 No.</b> Inspection offer Letter dated: 14-08-2020
4	Details of Inspection	<ul style="list-style-type: none"> <li>• Material Inspection done at factory premises by Er. Mailvahana, DGM(Civil), CESC, Mysuru</li> <li>• Inspection/Acceptance Report No: GM(Proj)/DGM(C)/AGM(C)/Poles/2020-21/1153, dated: 19-09-2020</li> <li>• Quantity Inspected: 320 No</li> </ul>
5	Test Recommendations	<ul style="list-style-type: none"> <li>• Acceptance test shall be done at Consignee Stores</li> <li>• The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.</li> </ul>
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	<b>320 No</b>
8	<b><u>Consignee Divisions</u></b>	
	Nagamangala	320 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Sept-20: 160, Oct-20: 160
10	Delivery month/Quantity as amended	---

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.
4. **Only 10% of poles of total PO quantity is permitted for supply with PO details painted on it.**

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Mysore Concrete Products,  
No.8, 2<sup>nd</sup> Floor, 1<sup>st</sup> Main, Gandhinagara,  
Bengaluru-560009.**

**Copy to:**

- Superintending Engineer Elec., CESC, Mandya Circle for information
- Executive Engineers (Elec.), O&M Divisions, Nagamangala for information & further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.