

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108
e-mail : gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 11737-39


Date: 25 SEP 2020

Dispatch Instruction

1	Name of the firm	Geetha Concrete Poles, Sy.No.186, Mahadeva Kodigehalli, Bagaluru Post, Bengaluru-562149 MSME Unit GST No: 29ASLPP9957G1ZS
2	Purchase Order Details	PO No. 1348/11-08-2020 9M Long RCC Poles, Quantity-166 No
3	Inspection Call Reference	Quantity offered for inspection: 166 No. Inspection offer Letter dated: 31-08-2020
4	Details of Inspection	<ul style="list-style-type: none">Material Inspection done at factory premises by Er. Madesh, AGM(TAQC-1), CESC, MysuruInspection/Acceptance Report No: GM/DGM/AGM/TA&QC/F-04/2020-21/82, dated: 22-09-2020
5	Test Recommendations	<ul style="list-style-type: none">Acceptance test shall be done at Consignee StoresThe details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	166 No.
8	<u>Consignee Divisions</u>	
	Kollegala	166 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Sept-20: 166 No
10	Delivery month/Quantity as amended	Within Oct-2020: 166 No

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.
4. **Only 10% of poles of total PO quantity is permitted for supply with PO details painted on it.**


General Manager (Procurement),
CESC, Mysuru.

**Geetha Concrete Poles,
Sy.No.186, Mahadeva Kodigehalli,
Bagaluru Post, Bengaluru-562149**

Copy to

- Superintending Engineer Elec., CESC, Chamarajanagara-Kodagu Circle for information
- Executive Engineers (Elec.), O&M Divisions Kollegala for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.