

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108  
e-mail : gmpurc@cescmysore.org



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup> Stage,  
Hinkal, Mysuru-570017


No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 11740-42 Date: SEP 2020

**Dispatch Instruction**

1	Name of the firm	<b>M/s Sowjanya Concrete Products, Jyothi Building, Maidan Road, Mangaluru-575001.</b> MSME Unit GST No: 29AAZFS8938E1Z6
2	Purchase Order Details	PO No. 1352/07-08-2020 9M Long RCC Poles, Quantity-1503 No
3	Inspection Call Reference	Quantity offered for inspection: <b>303 No.</b> Inspection offer Letter dated: 08-08-2020
4	Details of Inspection	<ul style="list-style-type: none"><li>Material Inspection done at factory premises by Er. Hanumantharaju, EE(Civil), Zonal Office, CESC, Mysuru</li><li>Inspection/Acceptance Report No: CEE/EE(C)/F-17/20-21/3246, dated: 21-09-2020</li></ul>
5	Test Recommendations	<ul style="list-style-type: none"><li>Acceptance test shall be done at Consignee Stores</li><li>The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.</li></ul>
6	Total DI issued till date	72 No
7	Quantity cleared for dispatch	<b>231 Nos.</b>
8	<b><u>Consignee Divisions</u></b>	
	Sakaleshpura	231 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Sept-20: 153 No, Oct-20: 150
10	Delivery month/Quantity as amended	Within 20 <sup>th</sup> Oct-2020

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.
4. **Only 10% of poles of total PO quantity is permitted for supply with PO details painted on it.**

  
General Manager.(Procurement),  
CESC, Mysuru.

**M/ M/s Sowjanya Concrete Products,  
Jyothi Building, Maidan Road,  
Mangaluru-575001.**

**Copy to**

- Superintending Engineer Elec., CESC, Hassan Circle for information
- Executive Engineers (Elec.), O&M Divisions Sakaleshpura for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.