

**CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED**  
(A Government of Karnataka Undertaking)

Ph.No : 9448994705  
e-mail : gmpurc@cescmysore.org



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup> Stage,  
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21 / 11951-53


Date: 28 SEP 2020

**Dispatch Instruction**

1	Name of the firm	M/s Kolar Cement Products Pvt. Ltd., #54/11, Kuppluru village, J.P.Nagara , Mysuru
2	Purchase Order Details	PO No. 1061A/20-06-2020 8m Long PSC Poles, Quantity: 175 No
3	Inspection Call Reference	Quantity offered for inspection: <b>175 Nos.</b> Inspection Offer Letter No: Nil Dated: 24-08-2020
4	Inspection Details	<ul style="list-style-type: none"> <li>Material Inspection done at factory premises by Er. Nagesh K.N (TAQC-1), Corporate Office, CESC, Mysuru</li> <li>Inspection/Acceptance Report No: GM/DGM/AGM/TAQ&amp;C/F-04/88, dated: 24-09-2020</li> </ul>
5	Test Recommendations	<ul style="list-style-type: none"> <li>Acceptance test shall be done at Consignee Stores</li> <li>The PO details shall be engraved on each pole before dispatch as mentioned in the bid document &amp; Inspection report.</li> </ul>
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	175 No
8	<b><u>Consignee Divisions</u></b>	
	Kollegala	175 No
9	Scheduled Delivery month/Quantity as per Purchase Order	July-2020
10	Delivery month/Quantity as amended	Within 20 <sup>th</sup> , Oct-2020

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

✓  
  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Kolar Cement Products Pvt. Ltd.,  
#54/11, Kuppluru village,  
J.P.Nagara , Mysuru**

Copy for Information to:

- Superintending Engineer Elec., CESC, O&M Chamarajanagara-Kodagu Circle.
- Executive Engineers (Elec.), O&M Divisions, CESC, Kollegala
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC