

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿಪನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 11995-97

Date: 28 SEP 2020

Official Memorandum

Sub: Extension of DWA period for carrying out works on Total Turnkey basis in selected villages in Mysuru-Kodagu Lokasabha Constituency under Belaku Grama Scheme.

- Ref:** 1) T.O LOI No: 5080-87/17-06-19
2) T.O. DWA No: 321-322/8360-65/29-07-19.
3) T.O Time Extension OM No: 24050-53/07-03-2020
4) Precision Power Services Ltr. No: Nil Dated: 10-09-2020.
5) Note approved by Hon'ble MD, Para (71)/24-09-20.

Preamble:

M/s Precision Power Services, Srirangapattana has been awarded the work of strengthening electrical infrastructure under Belaku Grama Scheme on Total Turnkey basis under Unit Rate Contract in Mysuru-Kodagu Lokasabha Constituency for ₹200 lakhs. The completion period of the said work has expired on 28-10-19 after extension from 31-05-2020. Due to heavy rainfall & Covid-19 issues agency was not able to complete the work on stipulated time & DWA has not yet been issued in ₹31 lakhs. In this back ground, the agency has requested to extend the DWA period for further one year vide the reference letter(3). Hence I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period for the work of strengthening electrical infrastructure under Belaku Grama Scheme on Total Turnkey basis under Unit Rate Contract in Mysuru-Kodagu Lokasabha Constituency with same rate; same terms and conditions of DWA vide reference (2) and its amendments if any, up to 31-03-2021. Bank guarantee shall be extended up to 31-12-2020.


General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer (Elec.), CESC, O & M Zone, Mysuru for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, Mysuru-Kodagu Circle for information.
3. M/s Precision Power Services, No.79/1, Opp.to Govt. Girls Middle School, Ranganatha Nagara, Srirangapattana, Mandya.
4. DGM(MIS) for uploading in cescmysore.org
5. PS to MD/DT.
6. MF/OC.

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

D:\Lokesh\4 DWA Extension\2020-21\Belaku 321-322-Mysuru-Kodagu-Precision Power.docx