

ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿಪನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705

SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 12974-77

Date: 13 OCT 2020

Official Memorandum

Sub: Extension of DWA period for carrying out works on Total Turnkey basis in T.Narasipura Constituency under Belaku Grama Scheme.


- Ref:** 1) T.O LOI No: 19118-22 Dated: 03-01-19.
2) T.O. DWA No: 249-250/24155-58 Dated: 19-02-19.
3) T.O. DWA period Extension Om No: CYS-810 Dated: 13-09-19
4) T.O. DWA Period Extension OM No: CYS-365 Dated: 17-06-19
5) Letter from M/s Veerabhadreshwara Elect. No: Nil, dated: 04-08-2020
6) Note approved by Hon'ble MD, Para (87)/05-10-2020.

Preamble:

M/s Veerabhadreshwara Electricals, Mysuru has been awarded the work of Strengthening of electrical infrastructure under Belaku Grama Scheme on Total Turnkey basis under Unit Rate Contract in T.Narasipura Constituency for ₹ 200 lakhs. The completion period of the said work has expired on 31-12-2019 after extension of DWA completion period twice. Due to covid-19 & heavy rainfall, line break downs and Line Clear issues agency was not able to complete the work on stipulated time. In this back ground M/s Sri Veerabhadreshwara Elect., Mysuru has requested to extend the DWA period for further six months vide the reference letter(5). Hence I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period for the work of Strengthening electrical infrastructure under Belaku Grama Scheme on Total Turnkey basis under Unit Rate Contract in T.Narasipura Constituency with same rate, same terms and conditions of DWA under reference (2) and its amendments if any, up to 04-02-2021. Bank Guarantee shall be extended up to 04-05-2021


General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer(Elec.), CESC, O & M Zone, Mysuru for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, Mysuru Circle for information.
3. Executive Engineer (Elec.), O&M Division, CESC, Nanjangudu for information and further needful
4. M/s Veerabhadreshwara Electricals, Yaraganahalli –Bannuru Main road, 13th Cross, Siddharthanagara Lay Out Post, Mysuru
5. DGM(MIS) for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC