

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು  
ನಿಗಮ ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,  
ಚಾವಸನಿ, ಮೈಸೂರು-570017.  
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office, Procurement Section,  
CESC, Mysuru-570017.  
Website: [www.cescmysore.org](http://www.cescmysore.org)  
E-mail ID: [gmpurc@cescmysore.org](mailto:gmpurc@cescmysore.org)

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 12978-81

Date: 13 OCT 2020

### Official Memorandum

**Sub:** Extension of DWA period for carrying out works on Total Turnkey basis in Chamundeshwari Constituency under Belaku Grama Scheme..

- Ref:** 1) T.O LOI No: 19123-27 Dated: 03-01-19  
2) T.O. DWA No: 253-254/24175-78 Dated: 19-02-19  
3) T.O. DWA period Extension Om No: CYS-810 Dated: 13-09-19  
4) T.O. DWA Period Extension OM No: CYS-365 Dated: 17-06-19  
5) Letter from M/s Veerabhadreshwara Elect. No: Nil, dated: 04-08-2020  
6) Note approved by Hon'ble MD, Para (87)/05-10-2020.


\*\*\*\*\*

### Preamble:

M/s Sri Veerabhadreshwara Electricals, Mysuru has been awarded the work of Strengthening of electrical infrastructure under Belaku Grama Scheme on Total Turnkey basis under Unit Rate Contract in Chamundeshwari Constituency for ₹ 200 lakhs. The completion period of the said work has expired on 31-12-2020 after extension of DWA completion period twice. Due to covid-19 & heavy rains and Line Clear issues agency was not able to complete the work on stipulated time. In this back ground M/s Sri Veerabhadreshwara Elect., Mysuru has requested to extend the DWA period for further six months vide the reference letter(5). Hence I am here by directed to issue the following order.

### Order:

Approval is hereby accorded to extend the DWA period for the work of Strengthening of electrical infrastructure under Belaku Grama Scheme on Total Turnkey basis under Unit Rate Contract in Chamundeshwari Constituency with same rate; same terms and conditions of DWA vide reference (2) and its amendments if any, up to 04-02-2021. Bank Guarantee shall be extended up to 04-05-2021.

  
General Manager (Procurement),  
Corporate Office, CESC.

### Copy:

1. Chief Engineer(Elec.), CESC, O & M Zone, Mysuru for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, Mysuru Circle for information
3. Executive Engineer (Elec.), O&M Division, CESC, N.R.Mohalla for information and further needful
4. M/s Veerabhadreshwara Electricals, Yaraganahalli –Bannuru Main road, 13<sup>th</sup> Cross, Siddharthanagara Lay Out Post, Mysuru
5. DGM(MIS) for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29, Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017.