

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿ ಸನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 13040-42

Date: 13 OCT 2020

Dispatch Instruction

1	Name of the firm	M/s Chaudeshwari Electrical Procuets, #58/1, 2 nd Cross, Amarajyothi Layout, R.T.Nagara, Bengaluru-560032. MSME Unit GST No: 29ADVPK62UN1ZL
2	Purchase Order Details	PO No. 1308/11-08-2020 9M Long PSC Poles, Quantity - 272 No
3	Inspection Call Reference	Quantity offered for inspection: 272 No Inspection offer Letter dated: 16-08-2020
4	Details of Inspection	<ul style="list-style-type: none">Material Inspection done at factory premises by Er. Eshann-UI-Haq, AGM(TAQC-3), CESC, MysuruInspection/Acceptance Report No: GM/DGM/AGM/TA&QC/F-04/2020-21/84, dated: 23-09-2020
5	Test Recommendations	<ul style="list-style-type: none">Acceptance test shall be done at Consignee StoresThe details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	272No.
8	<u>Consignee Divisions</u>	
	Hunsur	272 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Oct-2020: 100 No, Nov-2020: 172 No
10	Delivery month/Quantity as amended	Within Nov-2020: 272 No

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.
4. **Only 10% of poles of total PO quantity is permitted for supply with PO details painted on it.**

Sreedhar
13/10
General Manager (Procurement),
CESC, Mysuru.

**Chaudeshwari Electrical Products,
#58/1, 2nd Cross, Amarajyothi Layout,
R.T.Nagara, Bengaluru-560032.**

Copy to

- Superintending Engineer Elec., CESC, Mysuru Circle for information
- Executive Engineers (Elec.), O&M Divisions Hunsur for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.