

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿಸನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2019-20/

14896-99

Date: 05 NOV 2020

Official Memorandum

Sub: Extension of DWA period for carrying out SDP works on Total Turnkey basis Sakaleshpura Division.

Ref: 1) T.O LOI No: 26252/08-03-19

2) T.O. DWA No: 277-278/3305-08/24-05-19

3) Letter from EEE, CESC, Sakaleshpura O&M Division No: 5174-76/13-10-2020


4) Note approved by Hon'ble MD, Para (69)/04-11-2020

Preamble:

M/s Sri Siddappaji Electricals, Mysuru has been awarded the work of Providing/improving electrical infrastructure under Special Development Plan on Total Turnkey basis under Unit Rate Contract in Sakaleshpura Division for ₹46 lakhs. The completion period of the said work was three months from the date of LOI which has expired on 07-06-19. As Lokasabha elections MCC was in force, DWA was issued on 24-05-19. Till then two months had already elapsed. Hence as per directions the completion period was extended up to 07-12-2019. Due to rainy season, standing crop and ROW issues the works were not completed within the time. In this back ground EE, Sakaleshpura has recommended to extend the DWA period for further three months vide the reference letter(3). As SDP works are sponsored by GoK, in the interest of rural public for providing/improving electrical infrastructure, the works are to be done on priority basis. Hence I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period for the work of Providing/improving electrical infrastructure under Special Development Plan on Total Turnkey basis under Unit Rate Contract in Sakaleshpura Division with same rate, same terms and conditions of DWA vide reference (2) and its amendments if any, up to 30-11-2020.


General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer(Elec.), CESC, O & M Zone, Hassan for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, Hassan Circle for information.
3. Executive Engineer (Elec.), O&M Division, CESC, Sakaleshpura for information and further needful
4. M/s Sri Siddappaji Electricals, #389, "B" Block, 14th Main, Near Mahalakshmi Bhandar, Vijayanagara 3rd Stage, Mysuru-570017.
5. DGM(MIS) for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC.

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017