

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿಪನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-3)/2020-21/ 15750-53

Date: 18.11.2020

Official Memorandum

Sub: Extension of DWA period for Carrying out the work for conversion of HT/LT overhead system to HT/LT underground cable system in order to provide electrical clearance for the movement of Double Decker Buses in Mysuru City, N.R.Mohalla & V.V.Mohalla Division area.


- Ref:** 1) T.O LOI No: 1271-73 dated: 07.10.2020
2) T.O DWA No: 502-503/13133-36 dated: 13.10.2020.
3 Letter from M/s AN Royal Engineering India Pvt. Ltd., Bangalore. No: ANR/20-21/89, dated: 02-11-2020.
4) Note approved by Hon'ble MD, Para (53) dated: 03-11-2020

Preamble:

M/s AN Royal Engineering India Pvt, Ltd., Bengaluru has been awarded the work of conversion of HT/LT overhead system to HT/LT underground cable system in order to provide electrical clearance for the movement of Double Decker Buses in Mysuru City N.R.Mohalla & V.V.Mohalla Division area for ₹73,85,280/-. The completion period of the said work was One month from the date of LOI which has expired on 06.11.2020. The agency has requested to extend the completion period for Two months stating that, due to Dassara festival & procession they were not able to complete work within time, vide the reference letter(3). Hence I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period for the work of conversion of HT/LT overhead system to HT/LT underground cable system in order to provide electrical clearance for the movement of Double Decker Buses in Mysuru City, N.R.Mohalla & V.V.Mohalla Division area, with same rate, same terms and conditions of DWA vide reference (2) and its amendments if any, up to 31-12-2020.


General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer (Elec), CESC, O& M Zone, Mysuru for information
2. Superintending Engineer (Elec), CESC, Mysuru Circle for information
3. Executive Engineer (Elec), O&M Division, V V Mohalla & N R Mohalla for further needful.
4. MIS Section, to publish in cescmysore.org
5. PS to MD/DT to place before Honorable MD/Director(Technical), CESC
6. M/s AN Royal Engineering India Pvt, Ltd., No.255, Royal Height , 17th Cross, H.S.R Layout, 6th Sector,Bengaluru
7. MF/OC

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

\\SEEP-PC\chidu\DDecker UGC\Extension OM\502-503-Double Decker-AN Royal.docx