

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿಸನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2022-23/ 1681-84

Date: 28 APR 2022

Dispatch instructions

1	Name of the firm	M/s Shree Bhyraveshwara Electricals work, Industrial Area, Lokikere Road, Near Bye-Pass, Davanagere- 577005.		
2	Purchase Order No. & Date	PO No. 1598, dtd: 11.03.2022 for supply of 175 Nos 63kVA, Aluminium winding Star-2 (5 Star) Distribution Transformers, 11kV/433V-Stacked Core with Oil		
3	Inspection call reference	Quantity offered for inspection 87 Nos of 63KVA (Star-2) vide letter Dated: 05.04.2022		
4	Inspection/Waiver	Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/2022- 23/1336 Dated: 21.04.2022 Inspection report furnished by DGM, Procurement, CESC Mysuru, vide letter No: CESC/GM(P)/DGM(P)/AGM (P- 2)/2022-23/304 Dtd: 25.04.2022		
5	Routine Test Certificates	Routine Test Certificates for all the Transformers shall be furnished by the Firm		
6	Test requirement	The test Certificate should be as per relevant IS/IEC and as per P.O. specification of CESC.		
7	Total DI issued till date	Nil		
8	Quantity cleared for dispatch	(i) 87 Nos. 63KVA Star-2(UID. No. 230707 to 230793)		
63KVA Star-2 rated Transformer				
9	Circle Allotment	Qty in Nos	Consignee Stores/Divisions	
			O&M Divisions	Qty in Nos
	V.V.Mohalla Mysuru	87	V.V..Mohalla Mysuru	87
Total		87 Nos	87 Nos	
10	Details for the above Quantity i. Scheduled Delivery Month/Qty ii. Supplied/DI issued against the above		i. 63kVA Satr-2,;Apr-2022:88 Nos, May-2022-87 Nos ii.Nil	
11	Delivery schedule as amended :		Within May-2022 : 87 Nos	
12	Validity of Bank Guarantee		Amount:₹ /- BG No: Validity	Dated: To

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

Note:

1. As per Technical Specifications (Annexure-A), the unique ID code / SI No. given below with CESC, MYSURU shall be punched on SS(Stainless steel) plates and the same shall be welded on transformer tank i.e. Alphanumeric code with a gap and serial no as per CESC standards.

63KVA Star-2 (UID. No. 230707 to 230793)

If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. while calculating the number of days delayed for supply, the number of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

- * **87 Nos of Transformers should be kept as buffer stock at V.V.Mohalla, stores. Diversion of Transformers to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**

General Manager (Procurement)
CESC, Mysuru.

To,
**M/s Shree Bhyraveswara Electricals work,
Industrial Area, Lokikere Road,
Near Bye-Pass, Davanagere- 577005.**

Copy for Information to:

- The Chief Engineer, (Elec.), CESC, Mysore for kind information.
- The Superintending Engineer (Elec.) O&M Circle, CESC Mysuru
- The Executive Engineer (Elec.) O&M Divisions, CESC. V.V.Mohalla Mysuru
- DGM, Tracklead Section, CESC, Corporate office Mysuru, for information
- **Concerned Store Officer, O&M Division, CESC shall arrange for materials acceptance after inspection and testing only**
- AGM (Resource & Finance), Corporate Office CESC,
- MIS Section to upload in the CESC website.
- MF/OC.