

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿ ಸನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 17584-87 Date: 10 DEC 2020

Official Memorandum

Sub: Extension of DWA period for carrying out GK/WS works on Total Turnkey basis under Unit Rate Contract in Kothathi Sub Division.


- Ref:** 1) T.O. DWA No: 295-296/5071-74, dated: 17-06-19.
2) Letter from Chief Engineer(Elec), O & M Zone, Mysuru No: 3100-102/14-09-2020.
3) Note approval by Hon'ble MD, Para (90)/05-12-2020.

Preamble:

M/s Chandu Electricals, Bangalore has been awarded the work of providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply installations on Total Turnkey basis under Unit Rate Contract in Kothathi Sub Division for ₹1.0 Crs. A total of 25 no. of works have been awarded so far for ₹81.75 Lakhs and the agency has completed 19 Nos. of works and the DWA period has expired on 23-05-2020 after one time extension from 31-08-2020. As many applications (50 nos.) are expected to be registered and still ₹19.25 Lakhs amount is pending to be awarded, Chief Engineer(Elec), O & M Zone, Mysuru has recommended to extend the DWA period for further six months with additional 25% DWA amount, vide the reference letter(2). As GK/WS works are GoK sponsored works, in the interest of rural public for providing water for drinking and irrigation purpose for Gangakalyana beneficiaries, the works are to be done on priority basis. Hence, I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period with additional 25% over DWA amount (₹25 Lakhs) for the work of Providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply works on Total Turnkey basis under Unit Rate Contract in Kothathi Sub Division with same rate, same terms and conditions of DWA mentioned vide reference (1) and its amendments if any, up to 23-04-2021. All the works shall be completed within the extended period.


General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer(Elec.), CESC, O & M Zone, Mysuru for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, Mandya Circle for information.
3. Executive Engineer (Elec.), O&M Division, CESC, Mandya for information and further needful
4. M/s Chandu Electricals, #1/1, Doddamma Temple Road, Opp. 36th 'D' Bus Stop, Muneshwara Block Avalahalli, Bangalore-560026.
5. MIS Section for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC.