

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿಸನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 19634-36

Date: 11 JAN 2021

Dispatch Instruction

1	Name of the firm	M/s Aradhya Concrete Products, Plot No.301, Hebbal Industrial Area, Mysuru- 570016. MSME Unit, GST No: 29ABQFA4309M1ZX
2	Purchase Order Details	PO No. 1379/11-08-2020 8M Long PSC Poles, Quantity-495 No
3	Inspection Call Reference	Quantity offered for inspection: 50 No Inspection offer Letter dated: 27-11-2020
4	Details of Inspection	<ul style="list-style-type: none">Material Inspection done at factory premises by Er. Hanumantharaju, EE(Civil), Zonal Office, CESC, MysuruInspection/Acceptance Report No: CEE/EE(C)/F-17/ 20-21/5555, dated: 21-12-2020
5	Test Recommendations	<ul style="list-style-type: none">Acceptance test shall be done at Consignee StoresThe details mentioned in the PO shall be engraved on each pole before dispatch.
6	Total DI issued till date	50 No
7	Quantity cleared for dispatch	50 No
8	<u>Consignee Divisions</u>	
	K.R. Nagara	50 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Oct-20: 50 No


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

10	Delivery month/Quantity as amended	Jan-2021: 50 No
----	------------------------------------	-----------------

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause (10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause (10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


General Manager (Procurement),
CESC, Mysuru.

**M/s Aradhya Concrete Products,
Plot No.301, Hebbal Industrial Area,
Mysuru-570016.**

Copy to

- Superintending Engineer Elec., CESC, Mysuru Circle for information
- Executive Engineers (Elec.), O&M Division, K.R. Nagara for information & further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.