

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು  
ನಿಗಮ ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,  
ಚಾವಿಪನಿನಿ, ಮೈಸೂರು-570017.  
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office, Procurement Section,  
CESC, Mysuru-570017.  
Website: [www.cescmysore.org](http://www.cescmysore.org)  
E-mail ID: [gmpurc@cescmysore.org](mailto:gmpurc@cescmysore.org)

Company Identity Number (CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 20188-90

Date: 18 JAN 2021

### Dispatch Instruction

1	Name of the firm	M/s Malai Mahadeshwara Ent., Sy.No.708/9, Gamanahalli, Srirangapattana, Mandya-571438. MSME Unit GST No: 29AEMPB3256P1ZZ
2	Purchase Order Details	PO No. 1347/11-08-2020 9M Long RCC Poles, Quantity-1494 No
3	Inspection Call Reference	Quantity offered for inspection: <b>1494 No.</b> Inspection offer Letter dated: 20-08-2020
4	Details of Inspection	<ul style="list-style-type: none"><li>Material Inspection done at factory premises by Er. Eshaan-UI-Haq, AGM(TAQC-3), CESC, Mysuru</li><li>Inspection/Acceptance Report No: GM/DGM/AGM/TA&amp;QC/F-04/2020-21/143, dated: 17-11-2020</li><li>Quantity Inspected: 150</li></ul>
5	Test Recommendations	<ul style="list-style-type: none"><li>Acceptance test shall be done at Consignee Stores</li><li>The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.</li></ul>
6	Total DI issued till date	<b>294 No</b>
7	Quantity cleared for dispatch	<b>400 No</b>
8	<b><u>Consignee Divisions</u></b>	
	Kollegala	400 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Nov-20: 100 No, Dec-20: 100 No, Jan-21: 100 No, Feb-21: 100 No


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017

10	Delivery month/Quantity as amended	Within 10 <sup>th</sup> Feb-2021: 400 No
----	------------------------------------	--

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Malai Mahadeshwara Ent.,  
Sy.No.708/9, Gamanahalli,  
Srirangapattana, Mandya-571438.**

**Copy to**

- Superintending Engineer Elec., CESC, Mysuru O&M Circle, Mysuru for information
- Executive Engineers (Elec.), O&M Division Hunsur for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017