

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿವನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2022-23/20923-25

Date:18-01-2023

Dispatch Instruction


1	Name of the firm	M/s PKKR Electric Poles, #36, Near Vikrant Radial TATA Service Station, Hebbal Industrial Area, Mysuru MSME Unit GST No: 29AAWFP9859NIZN
2	Purchase Order Details	PO No. PUR-1261/18-04-2022 9M Long RCC Poles, Quantity-195 No
3	Inspection Call Reference	Quantity offered for inspection: 195 No Inspection offer Letter dated: 27-06-2022
4	Details of Inspection	<ul style="list-style-type: none"> Material Inspection done at factory premises by Er. Umesh.C, AGM, TA&QC-1, CESC, Mysuru Inspection/Acceptance Report No: GM/DGM/AGM1/TA&QC-1/2022-23/79 dated: 26-07-2022
5	Test Recommendations	<ul style="list-style-type: none"> Acceptance test shall be done at Consignee Stores The details mentioned in the PO shall be engraved on each pole before dispatch.
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch if cleared in	195 No
8	<u>Consignee Divisions</u>	
	Nanjanagudu	195 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Jul-2022: 100 No, Aug -2022: 95 No
10	Delivery month / Quantity as rescheduled (refer note regarding levy of penalty for delay supplies)	Within 15 th Feb-2023:195 Nos

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause (10) of P.O.
2. If the materials are not supplied within the rescheduled delivery period the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


General Manager (Procurement),
CESC, Mysuru.

**M/s PKKR Electric Poles,
#36, Near Vikrant Radial TATA Service Station,
Hebbal Industrial Area, Mysuru**

Copy to

- Superintending Engineer Elec., CESC, Mysore Circle for information
- Executive Engineers (Elec.), O&M Division, Nanjanagudu for information & further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.