

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ
ಚಾವಿಪನಿ, ಮೈಸೂರು-570017
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section
CESC, Mysuru-570017
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number (CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/22298-301

Date: 31.03.2021

Official Memorandum

Sub: Extension of DWA period for carrying out GK/WS works on Total Turnkey basis under Unit Rate Contract in Aluru Sub Division.

- Ref:** 1) T.O. DWA No: 287-288/2961-64/21-05-19
2) T.O Time Extension OM No: 24037-40/07-03-2020
3) Approval obtained in 114th Purchase Committee Meeting held on 29-03-2021

Preamble:

M/s Maxwell Electrical Engineers, Bengaluru has been awarded the work of providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply installations on Total Turnkey basis under Unit Rate Contract in Aluru Sub Division for ₹3.00 Crs with additional 25% amount ₹0.75 Crs. A total of 160 no. of works have been awarded so far for ₹3.05 Cr, the agency has completed 156 works and DWA period has expired on 20-02-2021 after extension from 20-02-2020. As still ₹70 Lakhs of DWA amount is pending to be awarded, SEE, Hassan Circle has recommended to extend the contract period along with additional further for six months. As GK/WS works are GoK sponsored works, in the interest of rural public for providing water for drinking and irrigation purpose for Gangakalyana beneficiaries, the works are to be done on priority basis. As approved in the 114th Purchase Committee Meeting I am directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA completion period for the work of Providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply works on Total Turnkey basis under Unit Rate Contract in Aluru Sub Division with same rate, same terms and conditions of DWA vide reference (1) and its amendments if any, up to 31-07-2021.

General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer(Elec.), CESC, O & M Zone, Hassan for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, Hassan.
3. Executive Engineer (Elec.), O&M Division, CESC, Hassan.
4. M/s Maxwell electrical Engineers, No.1545, Kudigehalli Industrial Area, Machohalli Gate, Magadi Road, Bengaluru-560091. BG shall be extended up to 20-05-2021

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29, Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

5. MIS Section for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC.

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29, Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017