

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು  
ನಿಗಮ ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರಿಡಿ ಶಾಖೆ,  
ಚಾವಿನಿನಿ, ಮೈಸೂರು-570017.  
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office, Procurement Section,  
CESC, Mysuru-570017.  
Website: [www.cescmysore.org](http://www.cescmysore.org)  
E-mail ID: [gmpurc@cescmysore.org](mailto:gmpurc@cescmysore.org)

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2021-22/ 3372-80

Date: 05 JUN 2021

**Dispatch instructions**

1	Name of the firm	<b>M/s Karnataka Vidyuth Karkhane Ltd. PB No.2610,Mysore road , Bangalore-560 026</b>			
2	Purchase Order No. & Date	<b>PO No. 1502, Date: 31-03-2021</b> for supply of <b>450 Nos. 25 KVA, Star-1</b> (Old 4 Star) rated CRGO Stacked Core distribution transformers..			
3	Inspection call reference	Quantity offered for inspection 450Nos of 25KVA (Star-1) vide letter No KAVIKA/DM-Mkt/2020-21/54 Dated: 07.04.2021.			
4	Inspection/Waiver	Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)-2/2021-22/734-35 Dated: 15.04.2021 Inspection report furnished by DGM, TA&QC-2, CESC Mysuru, vide letter No:DGM/TA&QC-2/F-04/2021-22/10 Dtd 17.04.2021			
5	Routine Test Certificates	Routine Test Certificates for all the Transformers shall be furnished by the Firm			
6	Test requirement	The test Certificate should be as per relevant IS/IEC and as per P.O. specification of CESC.			
7	Total DI issued till date	<b>300 Nos</b>			
8	Quantity cleared for dispatch	<b>(i)150 Nos. (UID. No.203101 to 203250) 25KVA Star-1 rated</b>			
<b>25KVA Star-1 rated Transformer</b>					
	Consignee Stores/Divisions	Qty in Nos	Internal allotment		Transformer to be tested at CESC Transformer testing center
			O&M Divisions	Qty in Nos	
9	Chamarajanagara	50	Chamarajanagara	50	Chamarajanagara
	Mandya	50	Mandya	50	Mandya
	Hassan	50	Hassan	50	Hassan
<b>Total</b>		<b>150 Nos</b>	<b>150 Nos</b>		
10	Details for the above Quantity i.Scheduled Delivery Month/Qty ii.Supplied/DI issued against the above			i. .25KVA Satr-1:April'21- 450Nos, ii.Nil	
11	Delivery schedule as amended :			30.06.2021	
12	Validity of Bank Guarantee			Amount:₹ /- BG No: Dated Validity To	

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017


**Note:**

2. As per Technical Specifications (Annexure-A), the unique ID code / SI No. given below with CESC, MYSURU shall be punched on SS(Stainless steel) plates and the same shall be welded on transformer tank i.e. Alphanumeric code with a gap and serial no as per CESC standards.

**25KVA Star-1 (UID. No. .203101 to 203250)**

If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. while calculating the number of days delayed for supply, the number of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

**\* The Transformers should be kept as buffer stock at Chamarajanagara, Mandya & Hassan stores. Diversion of Transformers to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**

  
General Manager (Procurement)  
CESC, Mysuru.

To,  
M/s Karnataka Vidyuth Karkhane Ltd.  
PB No.2610,Mysore road ,  
Bangalore-560 026.

**Copy for Information to:**

- The Chief Engineer, (Elec.), CESC, Mysore & Hassan for kind information.
- The Superintending Engineer (Elec.) O&M Circle, Chamarajanagar-Kodagu, Mandya & Hassan CESC.
- The Executive Engineer (Elec.) O&M Divisions, CESC. Chamarajanagara, Mandya & Hassan
- DGM, Tracklead Section, CESC, Corporate office Mysuru, for information
- **Concerned Store Officer, O&M Divisions, CESC shall arrange for inspection /Testing before acceptance.**
- AGM (Resource & Finance), Corporate Office CESC,
- MIS Section to upload in the CESC website.
- MF/OC.