

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿರಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿರನನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cesemysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 4244-48

Date: 24 JUN 2021

Dispatch Instruction

1	Name of the firm	M/s Jyothi Electricals, Jyothi Building, Maidan Road, Mangaluru-575001. MSME Unit, GST No: 29AABFJ1523GIZO
2	Purchase Order Details	PO No. 1405/11-08-2020 8M Long PSC Poles, Quantity-513 No
3	Inspection Call Reference	Quantity offered for inspection: 400 No Inspection offer Letter dated: 18-08-2020
4	Details of Inspection	<ul style="list-style-type: none"> Material Inspection done at factory premises by Er. K.N.Nagesh, AGM(TAQC-1), CESC, Mysuru Inspection/Acceptance Report No: GM/ DGM/AGM/ TAQC/2020-21/144, dated: 18-11-2020
5	Test Recommendations	<ul style="list-style-type: none"> Acceptance test shall be done at Consignee Stores The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	313No
7	Quantity cleared for dispatch	100 No
8	<u>Consignee Divisions</u>	
	Nagamangala	50 No
	Holenarasipura	50 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	May-2021: 50 No, Jun-2021: 50 No
10	Delivery month/Quantity as amended	Ju1-2021: 100 No


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

F:\LOKI\2021-22\DI\Poles\1405 8PSC JE NGML.docx

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.



General Manager (Procurement),
CESC, Mysuru.

**M/s Jyothi Electricals,
Jyothi Building, Maidan Road,
Mangaluru-575001.**

Copy to

- Superintending Engineer Elec., CESC, Mandya/Hassan Circle for information
- Executive Engineers (Elec.), O&M Divisions, H.N.Pura/Nagamangala for information & further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.