

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿ ಸನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2020-21/ 470-72

Date: 07 APR 2021

Dispatch Instruction

1	Name of the firm	M/s Sanjay Industries, Bendaravadi Village, Kasaba Hobli, Chamarajanagara-571312. MSME Unit, GST No: 29AVUPS0368N1ZG
2	Purchase Order Details	PO No. 1422/11-08-2020 8M Long RCC Poles, Quantity-495 No
3	Inspection Call Reference	Quantity offered for inspection: 245 No Inspection offer Letter dated: 22-03-2021
4	Details of Inspection	<ul style="list-style-type: none">Material Inspection done at factory premises by Er. Lokesh L, DGM(Proc), CESC, MysuruInspection/Acceptance Report No: GM(Proc)/DGM(P)/AGM(P-1)/2020-21/03, dated: 01-04-2021
5	Test Recommendations	<ul style="list-style-type: none">Acceptance test shall be done at Consignee StoresThe details mentioned in the PO shall be engraved on each pole before dispatch.
6	Total DI issued till date	250 No
7	Quantity cleared for dispatch if cleared in	245 No
8	<u>Consignee Divisions</u>	
	Nanjanagudu	245 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Feb-2021: 50, Mar-2021: 50, Apr-2021: 50, May-2021: 50, Jun-2021: 45


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

10	Delivery month/Quantity as amended	Apr-2021: 100 No, Remaining as per PO Schedule
----	------------------------------------	--

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause (10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause (10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


General Manager (Procurement),
CESC, Mysuru.

**M/s Sanjay Industries,
Bendaravadi Village, Kasaba Hobli,
Chamarajanagara-571312.**

Copy to

- Superintending Engineer Elec., CESC, Mysuru Circle for information
- Executive Engineers (Elec.), O&M Division, Nanjanagudu for information & further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.