

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108
e-mail : gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017


No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ **6070-72** Date: **15 JUL 2020**

Dispatch Instruction

1	Name of the firm	M/s Mysore Cement Pipes, Plot No.302, Hebbal Industrial Area, Mysuru-570016.
2	Purchase Order Details	PO No. 1086(A)/24-04-2020 9m Long PSC Poles, Quantity: 196 No
3	Inspection Call Reference	Quantity offered for inspection: 196 Nos. Inspection Offer Letter No:-Nil Dated: 23-06-2020
4	Inspection Details	<ul style="list-style-type: none"> Material Inspection done at factory premises by Er. Mailvahana R, DGM(Civil), CESC, Mysuru Inspection/Acceptance Report No: GM(A&HR)/DGM(C)/AGM(C)/Poles/2020-21/5909, dated: 13-07-2020
5	Test Recommendations	<ul style="list-style-type: none"> Physical inspection shall be done at Consignee Stores before acceptance. The PO details shall be engraved on each pole before dispatch as mentioned in the bid document & Inspection report.
6	Total DI issued till date	-Nil-
7	Quantity cleared for dispatch	196No.
8	<u>Consignee Divisions</u>	
	V.V.Mohalla	196 No
9	Scheduled Delivery month/Quantity as per Purchase Order	Feb-19:100
10	Delivery month/Quantity as amended	Within June-2019
10	Bank Guarantee Details furnished at this office	Amount: ₹...../- BG No:, Dated: Validity: to

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


General Manager (Procurement),
CESC, Mysuru.

**M/s Mysore Cement Pipes,
Plot No.302, Hebbal Industrial Area,
Mysuru-570016.**

Copy for Information to:

- Superintending Engineer Elec., CESC, O&M Mysuru Circle.
- Executive Engineers (Elec.), O&M Divisions, CESC V.V.Mohalla
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC