

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(Government of Karnataka Undertaking)

PhNo : 9448994705
e-mail: gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 6100-103

Date: 15 JUL 2020

Official Memorandum

Sub: Extension of DWA period for carrying out GK/WS works on Total Turnkey basis under Unit Rate Contract in Gundlupete Sub Division.

Ref: 1) T.O. DWA No: 121-122/21095-98/31-01-18.
2) Letter from CEE, CESC, No: 1148-50/09-06-2020.
3) Note approval by Hon'ble MD, Para (107)/08-07-2020.

Preamble:

M/s Srikanteshwara Electricals, Pandavapura has been awarded the work of providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply installations on Total Turnkey basis under Unit Rate Contract in Gundlupete Sub Division for ₹9.5 Crs. ₹5.5 Crs. to Gundlupete Sub Division. A total of 186 no. of works have been awarded so far for ₹421.27 Lakhs and the agency has completed 185 works and the DWA completion period will expire on 30-04-2020 (Two years of contract period will be completed from 14-12-19). As many applications are expected to be registered in future and still ₹128.73 Lakhs amount is pending to be awarded, CEE, Mysuru Zone has recommended to extend the DWA period for further six months / One year vide the reference letter(2). As GK/WS works are GoK sponsored works, in the interest of rural public for providing water for drinking and irrigation purpose for Gangakalyana beneficiaries, the works are to be done on priority basis. Hence I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period, for the work of Providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply works on Total Turnkey basis under Unit Rate Contract in Gundlupete Sub Division with same rate, same terms and conditions of DWA vide reference (1) and its amendments if any, up to 31-08-2020.

General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer(Elec.), CESC, O & M Zone, Mysuru for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, ChamaraJanagara-Kodagu Circle for information.
3. Executive Engineer (Elec.), O&M Division, CESC, ChamaraJanagara for information and further needful
4. M/s Srikanteshwara Electricals, #208/1, Shanthinagara, Pandavapura-571434.
5. DGM(MIS) Section for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC.