

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(Government of Karnataka Undertaking)

PhNo : 9448994705
e-mail: gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 6108-11

Date: 15 JUL 2020

Official Memorandum

Sub: Extension of DWA period for carrying out GK/WS works on Total Turnkey basis under Unit Rate Contract in Malavalli-1 Sub Division.

- Ref:** 1) T.O. DWA No.281-282/3349-52/24-05-2019.
2) Letter from Chief Engineer(Elec), O & M Zone, Mysuru No: 205-207/21-04-2020.
3) Note approval by Hon'ble MD, Para (57)/08-07-2020.

Preamble:

M/s Shree Prema Industries & Electricals, Mysuru has been awarded the work of providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply installations on Total Turnkey basis under Unit Rate Contract in Malavalli-1 Sub Division for ₹3.00 Crores. A total of 93 Nos. works have been awarded so far for ₹176.09 Lakhs, the agency has completed 68 Nos. of works and the DWA period has expired on 20-02-2020. As many applications are expected to be registered in 2020-21 and still ₹123.91 Lakhs amount is pending to be awarded, Chief Engineer(Elec), O & M Zone, Mysuru has recommended to extend the DWA period for further six months, vide the reference letter(2). As GK/WS works are GoK sponsored works, in the interest of rural public for providing water for drinking and irrigation purpose for Gangakalyana beneficiaries, the works are to be done on priority basis. Hence I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period, for the work of Providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply works on Total Turnkey basis under Unit Rate Contract in Malavalli-1 Sub Division with same rate, same terms and conditions of DWA vide reference (1) and its amendments if any, up to 08-12-2020 or completion of DWA amount, whichever is earlier.

General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer(Elec.), CESC, O & M Zone, Mysuru for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, Mandya Circle for information.
3. Executive Engineer (Elec.), O&M Division, CESC, Madduru for information and further needful.
4. M/s Shree Prema Industries & Electricals Pvt. Ltd., #1019/A, New No. 30/A, Jayalakshmvilas Road, Chamaraja Mohalla, Mysuru-570005.
5. MIS Section for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC.