

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108
e-mail : gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21

6592-95


Date: 23 JUL 2020

Dispatch Instruction

1	Name of the firm	M/s Sanjay Industries, Plot No.19, Bendaravadi, Chamarajanagara.
2	Purchase Order Details	PO No. 1066A/20-06-2020 8m Long PSC Poles, Quantity -250 Nos
3	Inspection Call Reference	Quantity offered for inspection: 250 Nos. Inspection Offer Letter : Nil Dated: 07-07-2020
4	Inspection Details	<ul style="list-style-type: none"> • Material Inspection done at factory premises by Er. Mailvahana R, DGM (Civil), CESC, Mysuru • Inspection/Acceptance Report No: GM(A&HR)/DGM(C)/AGM(C)/Poles/2020-21/6317, dated: 17-07-2020
5	Test Recommendations	<ul style="list-style-type: none"> • Acceptance test shall be done at Consignee Stores • The PO details shall be engraved on each pole before dispatch as mentioned in the bid document & Inspection report.
6	Total DI issued till date	0 No
7	Quantity cleared for dispatch	250 No.
8	<u>Consignee Divisions</u>	
	Kollegala	250 No
9	Scheduled Delivery month/Quantity as per Purchase Order	Jul-2020: 250 No ,
10	Delivery month as amended	Within 20 th , Aug-2020
11	Bank Guarantee Details furnished at this office	Amount: ₹...../- BG No:, Dated: Validity: to

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


General Manager (Procurement),
CESC, Mysuru. 23/07/2020

**M/s Sanjay Industries,
Plot No.19, Bendaravadi Village,
Chamarajangara.**

Copy for Information to:

- The Chief Engineer, (Elec.) CESC, O&M Zone, Mysuru
- Superintending Engineer Elec., CESC, O&M Chamarajanagara-Kodagu Circle.
- Executive Engineers (Elec.), O&M Divisions, CESC Kollegala
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC