

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108
e-mail : gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017


No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 6602-04 Date: 23 JUL 2020

Dispatch Instruction

1	Name of the firm	M/s Roopa Engineering Corporation, Jyothi Building, Maidan Road, Mangaluru-575001
2	Purchase Order Details	PO No. 1063A/20-06-2020 8M Long PSC Poles, Quantity-175 No
3	Inspection Call Reference	Quantity offered for inspection: 175 No. Inspection Offer Letter dated: 04-07-2020
4	Details of Inspection	<ul style="list-style-type: none"> • Material Inspection done at factory premises by Er. Smt. Anitha, DGM (TAQC-1), Corporate Office, CESC, Mysuru • Inspection/Acceptance Report No: GM(T)/DGM/AGM/TAQ&C/2020-21/43, dated: 16-07-2020
5	Test Recommendations	<ul style="list-style-type: none"> • Acceptance test shall be done at Consignee Stores • The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	175 No
8	<u>Consignee Divisions</u>	
	N.R.Mohalla	175 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Jul-2020: 175 No
10	Delivery month/Quantity as amended	Within 20 th , Aug-2020
11	Bank Guarantee Details furnished at this office	Amount: ₹...../- BG No:, Dated: Validity: to

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


General Manager (Procurement),
CESC, Mysuru. 23/07/2020

**M/s Roopa Engineering Corporation,
Jyothi Building, Maidan Road,
Mangaluru-575001**

Copy to

- Superintending Engineer Elec., CESC, Mysuru Circle for information
- ExecutiveEngineers(Elec.),O&MDivision, N.R.Mohalla for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.