

**CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED**  
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108  
e-mail : gmpure@cescmysore.org



Corporate office,  
#29, Vijayanagara 2<sup>nd</sup> Stage,  
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 7390-92 Date: **-4 AUG 2020**

**Dispatch Instruction**


1	Name of the firm	<b>M/s Aradhya Concrete Products, No. 301, Hebbal Industrial Area, Mysuru-570016.</b>
2	Purchase Order Details	PO No. 1082(A)/24-04-2020 9m Long PSC Poles, Quantity: 187 No
3	Inspection Call Reference	Quantity offered for inspection: <b>187 Nos.</b> Inspection Offer Letter Dated: 23-06-2020
4	Inspection Details	<ul style="list-style-type: none"> <li>• Material Inspection done at factory premises by Er. Mailvahana R, DGM(Civil), CESC, Mysuru</li> <li>• Inspection/Acceptance Report No: GM(A&amp;HR)/ DGM(C)/AGM(C)/Poles/2020-21/5869, dated: 10-07-2020</li> </ul>
5	Test Recommendations	<ul style="list-style-type: none"> <li>• Acceptance test shall be done at Consignee Stores</li> <li>• The PO details shall be engraved on each pole before dispatch as mentioned in the bid document &amp; Inspection report.</li> </ul>
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch	<b>100 No.</b>
8	<b><u>Consignee Divisions</u></b>	
	Sakaleshpura	100 No
	Scheduled Delivery month/Quantity as per Purchase Order	May-2020
9	Delivery month/Quantity as amended	Within Aug-2020
10	Bank Guarantee Details furnished at this office	Amount: ` ...../- BG No: ....., Dated: ..... Validity: ..... to .....



**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

I/c

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Aradhya Concrete Products,  
No. 301, Hebbal Industrial Area,  
Mysuru-570016.**

Copy for Information to:

- Superintending Engineer Elec., CESC, O&M Hassan Circle.
- Executive Engineers (Elec.), O&M Division, CESC Sakaleshpura for information and further needful.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC