

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು  
ನಿಗಮ ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,  
ಚಾವಿಶನಿನಿ, ಮೈಸೂರು-570017.  
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office, Procurement Section,  
CESC, Mysuru-570017.  
Website: www.cescmysore.org  
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2022-23/ 7503-505

Date: 06 JUL 2022

### Dispatch Instruction

1	Name of the firm	<b>M/s Sowjanya Concrete Products, Jyothi Building, Maidan Road, Mangaluru-575001.</b> MSME Unit GST No: 29AAZFS8938E1Z6
2	Purchase Order Details	PO No. 1352/07-08-2020 9M Long RCC Poles, Quantity-1503 No
3	Inspection Call Reference	Quantity offered for inspection: <b>300 &amp; 200 No</b> Inspection offer Letter dated: 15-07-2021 & 01-11-2021
4	Details of Inspection	<ul style="list-style-type: none"><li>Material Inspection done at factory premises by Er. Lokesh.L, DGM(Procurement), CESC, Mysuru</li><li>Inspection/Acceptance Report No: CESC/GM(P)/DGM(P)/AGM (P-1)/2021-22/199, dated: 30-11-2021</li><li>Material Inspection done at factory premises by Er. Lokesh.L, DGM(Procurement), CESC, Mysuru</li><li>Inspection/Acceptance Report No: CESC/GM(P)/DGM(P)/AGM (P-1)/2021-22/133, dated: 30-12-2021</li></ul>
5	Test Recommendations	<ul style="list-style-type: none"><li>Acceptance test shall be done at Consignee Stores</li><li>The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.</li></ul>
6	Total DI issued till date	1034 No
7	Quantity cleared for dispatch	<b>469 No.</b>
8	<b><u>Consignee Divisions</u></b>	
	Sakaleshpura	469 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Jul-2021: 100, Aug-2021: 169, Sep-2021: 100, Oct-2021: 100,

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017


Registered Office: #29,Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017



10	Delivery month/Quantity as amended	Jul-2022: 200 No, Aug-2022: 269 No,
----	------------------------------------	-------------------------------------

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.



General Manager (Procurement),  
CESC, Mysuru.

**M/s Sowjanya Concrete Products,  
Jyothi Building, Maidan Road,  
Mangaluru-575001.**

**Copy to**

- Superintending Engineer Elec., CESC, Hassan Circle for information
- Executive Engineers (Elec.), O&M Divisions Sakaleshpura for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.