

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿರನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2021-22/ 7979-83

Date: 21 AUG 2021

Dispatch Instruction

1	Name of the firm		M/s Prakash Metal Product , Ayodya Villages, Near Kempageri, Karwar Road, Hubballi – 580024.	
2	Purchase Order No. & Date: Material: Quantity:		PO No. 1552/01.06.2021. GI Grounding Pipe, 10,000 Nos.	
3	Inspection Call Reference & Inspection OM No/Date:		Quantity offered for inspection –5000 Nos. vide letter No: PMP/CESC/Procurement/001 Dated: 09.08.2021 Inspection OM No: CESC/GM(P)/DGM(P)/AGM(P)- 2/2021-22/7470, dated 12.08.2021	
4	Details of Inspection		Material was inspected at factory premises & inspection/acceptance report furnished by AGM, TA&QC-4, CESC, Mysuru, vide letter No: GM/DGM.AGM/TA&QC-1/F- 02/ 2021-22/92 Dated: 19.08.2021	
5	Total DI issued till date		7000 Nos	
6	Quantity cleared for dispatch		3000 Nos	
7	Consignee Stores	Qty. in Nos	Internal Allotment	
			O & M Divisions	Qty. in Nos
	N.R.Mohalla, Mysuru	1500 *	N.R.Mohalla, Mysuru	1500 *
	V.V. Mohalla, Mysuru	1500 *	V.V. Mohalla, Mysuru	1500 *
	Total	3000	Total	3000
8	i) Delivery Schedule as per PO : ii) Supplied against above:		i) July-2021/5000Nos, Aug-2021/5000 Nos, ii) 7000 Nos	
9	Delivery schedule as amended		30-09-2021	
10	Bank Guarantee Details furnished at this office		Amount: ₹ 1,74,000/- BG No: 03472IGL0002421 Dated: 15.06.2021 Validity: 15.06.2021 to 30.09.2022	


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು – 570017

Registered Office: #29, Vijayanagara 2nd Stage, Hinkal, Mysuru – 570017

\\Agmp2\acc-2\2021-22\DI Line Materials\PO-1552-GI Grounding Pipe-Prakash Metan Products.docx

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

*** The Materials should be kept as buffer stock at N.R.Mohalla & V.V.Mohalla stores. Diversion of Materials to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**



General Manager (Procurement),
CESC, Mysuru.

M/s Prakash Metal Product,

Ayodya Villages, Near Kempageri,
Karwar Road, Hubballi - 580024

Copy for Information to:

- The Chief Engineer, (Elec.) CESC, O&M Zone, Mysuru for kind information.
- The Superintending Engineer Elec., CESC, O&M Circle, Mysuru for information.
- The Executive Engineers (Elec.), O&M Divisions, CESC N.R.Mohalla, V.V.Mohalla
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.