

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108
e-mail : gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21 / 8477-82 Date: 12 AUG 2020


Dispatch Instruction

1	Name of the firm	M/s Tanvi Cement Products, Jyothi Building, Maidan Road, Mangaluru-575001.
2	Purchase Order details	PO No. 1064A/20-06-2020 8m Long PSC Poles, Quantity: 250 No
3	Inspection Call Reference	Quantity offered for inspection: 250 No Inspection Offer Letter No:- Nil Dated: 23-06-2020
4	Inspection Details	<ul style="list-style-type: none">Material Inspection done at factory premises by Er. Mailvahan. R, DGM(Civil), Corporate Office, CESC, MysuruInspection/Acceptance Report No: GM(T)/DGM(C)/AGM(C)/Poles/2020-21/7234, dated: 03-08-2020
5	Test Recommendations	<ul style="list-style-type: none">Physical Inspection before acceptance shall be done at Consignee StoresThe PO details shall be engraved on each pole before dispatch as mentioned in the bid document & Inspection report.
6	Total DI issued till date	-Nil-
7	Quantity cleared for dispatch	250 No.
8	<u>Consignee Divisions</u>	
	Hunsur	50 No
	Nanjanagudu	100
	Madikeri	100
9	Scheduled Delivery month/Quantity as per Purchase Order	Jul-2020
10	Delivery month/Quantity as amended	Shall be supplied within 10 th , Sept-2020

10	Bank Guarantee Details furnished at this office	Amount: ₹...../- BG No:, Dated: Validity: to
----	---	--

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


 Ilc
 General Manager (Procurement),
 CESC, Mysuru.

**M/s Tanvi Cement Products,
 Jyothi Building, Maidan Road,
 Mangaluru-575001.**

Copy for Information to:

- Superintending Engineer Elec., CESC, Mysuru & Chamarjanagara-Kodagu O&M Circle for information
- Executive Engineers (Elec.), O&M Division, CESC, Hunsur/Nanjanagudu/Madikeri for information and further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC