

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED

(Government of Karnataka Undertaking)

PhNo : 9448994705
e-mail: gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 8778-81

Date: 17 AUG 2020

Official Memorandum

Sub: Extension of DWA period for carrying out GK/WS works on Total Turnkey basis under Unit Rate Contract in Pandavapura Sub Division.

Ref: 1) T.O. DWA No.263-264/26159/08-03-19.

2) Letter from Chief Engineer(Elec), O & M Zone, Mysuru No: 1978-80/14-07-2020.

3) Letter form Executive Eng.(Elec), O&M Division, Pandavapura 1880-81/24-07-2020


4) Note approval by Hon'ble MD, Para (75)/11-08-2020.

Preamble:

M/s Shree Prema Industries & Electricals Pvt. Ltd., Mysuru has been awarded the work of providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply installations on Total Turnkey basis under Unit Rate Contract in Pandavapura Sub Division for ₹2.00 Crores. A total of 29 works have been awarded so far for ₹63.83 Lakhs, the agency has completed 26 works and the DWA period has expired on 20-01-2020. As many applications are expected to be registered in 2020-21 and as still ₹136.17 Lakhs amount is pending to be awarded, Chief Engineer(Elec), O & M Zone, Mysuru has recommended to extend the DWA period further, vide the reference letter(2). As GK/WS works are GoK sponsored works, in the interest of rural public for providing water for drinking and irrigation purpose for Gangakalyana beneficiaries, the works are to be done on priority basis. Hence I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period, for the work of Providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply works on Total Turnkey basis under Unit Rate Contract in Pandavapura Sub Division with same rate, same terms and conditions of DWA vide reference (1) and its amendments if any, up to 12-01-2021.


General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer (Elec), CESC, O & M Zone, Mysuru for kind information.
2. Superintending Engineer (Elec), O&M Circle, CESC, Mandya Circle for information.
3. Executive Engineer (Elec), O&M Division, CESC, Pandavapura for information and further needful.
4. M/s Shree Prema Industries & Electricals Pvt. Ltd., # 1019/1A, New No. CH 30/A, Jayalakshmi Vilas Road, Chamarajapuram, Mysuru-570005.
5. MIS Section for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC.