

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(Government of Karnataka Undertaking)

PhNo : 9448994705
e-mail: gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 8851-54

Date: 18 AUG 2020

Official Memorandum

Sub: Extension of DWA period for carrying out GK/WS works on Total Turnkey basis under Unit Rate Contract in Nanjanagudu-1&2 Sub Division.

- Ref:** 1) T.O. DWA No: 161-162/7007/09-07-18
2) Letter from Executive Engineer(Elec), Nanjanagudu, No: 2077-79/24-07-2020.
3) Extension OM No: CESC/GM(P)/DGM(P)/AGM(P-1)/2019-20/16257-60
Dated: 27-01-2019.
4) Request Letter UTLP/20-21/60, dated: 06-08-2020.
5) Note approval by Hon'ble MD, Para (108)/14-08-2020.

Preamble:

M/s Universal Transmission Line Products, Tumakuru, has been awarded the work of providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply installations on Total Turnkey basis under Unit Rate Contract in Nanjanagudu-1 Sub Division for ₹2.95 Crs. A total of 126 no. of works have been awarded so far for ₹2.89Cr and the agency has completed 126 works and the DWA period has expired on 24-01-2020 after extension from 24-01-19 with approval to take-up GKWS works in Nanjanagudu-2 Sub-division also vide OM mentioned under ref(3). As many applications are expected to be registered within 2019-20 and still ₹85 Lakhs amount is pending to be awarded, Executive Engineer(Elec), Nanjanagudu has requested to extend the DWA period further, vide the reference letter(2). As GK/WS works are GoK sponsored works, in the interest of rural public for providing water for drinking and irrigation purpose for Gangakalyana beneficiaries, the works are to be done on priority basis. Hence I am here by directed to issue the following order.

Order:

Approval is hereby accorded to extend the DWA period, for the work of Providing electrical infrastructure by extending HT/LT line and erection of 25KVA DTCs for Ganga Kalyana & Water Supply works on Total Turnkey basis under Unit Rate Contract in ~~Nanjanagudu-1~~ Sub Division with same rate, same terms and conditions of DWA vide reference(1) and its amendments, if any, up to completion of DWA amount or issuance of fresh DWA or up to 18-09-2020, whichever is earlier.

Note: BG shall be extended up to 31-12-2020.

General Manager (Procurement),
Corporate Office, CESC.

Copy:

1. Chief Engineer(Elec.), CESC, O & M Zone, Mysuru for kind information.
2. Superintending Engineer (Elec.), O&M Circle, CESC, Mysuru Circle for information.
3. Executive Engineer (Elec.), O&M Division, CESC, Nanjanagudu for information and further needful
4. M/s Universal Transmission Line Products, Kunigal Road, Tumakuru-572102.
5. MIS Section for uploading in cescmysore.org
6. PS to MD/DT.
7. MF/OC.