

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108
e-mail : gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017


No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/ 9265-67 Date: 27 AUG 2020

Dispatch Instruction

1	Name of the firm	M/s Roopa Engineering Corporation, Jyothi Building, Maidan Road, Mangaluru-575001. MSME Unit GST No: 29AABFR8340M1ZQ
2	Purchase Order Details	PO No. 1311/10-08-2020 9M Long PSC Poles, Quantity-2520 No
3	Inspection Call Reference	Quantity offered for inspection: 320 No.
4	Details of Inspection	<ul style="list-style-type: none">Material Inspection shall be done at factory premises by Executive Engineer(Ele) Madikeri and a copy of the report shall be submitted to this office. Note: In Madikeri heavy wind & rain occurred due to which thousands of poles were damaged. In order to restore power supply and as per directions of Hon'ble MD, it was instructed to supply 100 no. of poles in advance to the division in concurrence with the Executive Engineer, Madikeri who shall physically inspect before acceptance and then shall be used in the works.
5	Test Recommendations	<ul style="list-style-type: none">Acceptance test shall be done at Consignee StoresThe details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	320 No.
7	Quantity cleared for dispatch	100 Nos.
8	<u>Consignee Divisions</u>	
	Madikeri	100 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Nov-2020: 100
10	Delivery month/Quantity as amended	---

Note:

4. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
5. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
6. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.



General Manager (Procurement),
CESC, Mysuru.

**M/s Roopa Engineering Corporation,
Jyothi Building,
Maidan Road, Mangaluru-575001**

Copy to

- Superintending Engineer Elec., CESC, Chamarajanagara-Kodagu Circle for information
- Executive Engineers (Elec.), O&M Divisions Madikeri for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.