

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿನನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2022-23/ 9267-69

Date: 29 JUL 2022

Dispatch Instruction

1	Name of the firm	M/s Chaudeshwari Electrical Products, #58/1, 2 nd Cross, Amarajyothi Layout, R.T.Nagara, Bengaluru-560032. MSME Unit GST No: 29ADVPK62UN1ZL
2	Purchase Order Details	PO No. Pur-1321/18-04-2022 8M Long RCC Poles, Quantity-1944 No
3	Inspection Call Reference	Quantity offered for inspection: 1000 No Inspection offer Letter dated: 18-06-2022
4	Details of Inspection	<ul style="list-style-type: none">Material Inspection done at factory premises by Er. Umesh.C, AGM(TAQC-1), CESC, MysuruInspection/Acceptance Report No: GM/DGM/ AGM-1/TA&QC-1/2022-23/76 dated: 22-07-2022
5	Test Recommendations	<ul style="list-style-type: none">Acceptance test shall be done at Consignee StoresThe details mentioned in the PO shall be engraved on each pole before dispatch.
6	Total DI issued till date	-NIL-
7	Quantity cleared for dispatch if cleared in inspection	600 No
8	<u>Consignee Divisions</u>	
	Holenarasipura	300 no (Aug-2022)
	Arasikere	300 no (Sep-2022)
9	Scheduled Delivery month/ Quantity as per Purchase Order	Jul-2022: 100 No, Aug-2022: 100 No, Sep-2022: 100 No, Oct-2022: 100 No, Nov-2022: 100 No, Dec-2022: 100 No,


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

10	Delivery month/Quantity as amended	Aug-2022: 300 No, Sep-2022: 300 No
----	------------------------------------	------------------------------------

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause (10) of P.O.
2. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause (10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.



General Manager (Procurement),
CESC, Mysuru.

**M/s Chaudeshwari Electrical Products,
#58/1, 2nd Cross, Amarajyothi Layout,
R.T.Nagara, Bengaluru-560032.**

Copy to

- Superintending Engineer Elec., CESC, Hassan Circle for information
- Executive Engineers (Elec.), O&M Divisions Holenarasipura/Arasikere for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.