

CHAMUNDESHWARI ELECTRICITY SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)

Ph.No : 0821-2417108
e-mail : gmpurc@cescmysore.org



Corporate office,
#29, Vijayanagara 2nd Stage,
Hinkal, Mysuru-570017

No: CESC/GM(P)/DGM(P)/AGM(P-1)/2020-21/9268-70 Date: 27 AUG 2020

Dispatch Instruction

1	Name of the firm	M/s Sowjanya Concrete Products, Jyothi Building, Maidan Road, Mangaluru-575001. MSME Unit GST No: 29AAZFS8938E1Z6
2	Purchase Order Details	PO No. 1389/10-08-2020 8M Long PSC Poles, Quantity-495 No
3	Inspection Call Reference	---
4	Details of Inspection	<ul style="list-style-type: none"> Material Inspection shall be done at factory premises by Executive Engineer(Ele) Sakaleshpura and a copy of the report shall be submitted to this office. <p>Note: In Sakaleshpura heavy wind & rain occurred due to which poles were damaged. In order to restore power supply and as per directions of Hon'ble MD, it was instructed to supply 50 no. of poles in advance to the division in concurrence with the Executive Engineer, Sakaleshpura who shall physically inspect before acceptance and then shall be used in the works.</p>
5	Test Recommendations	<ul style="list-style-type: none"> Acceptance test shall be done at Consignee Stores The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	50 No
7	Quantity cleared for dispatch	50 Nos.
8	<u>Consignee Divisions</u>	
	Sakaleshpura	50 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Sept-20: 50 No, Oct-20: 50 No
10	Delivery month/Quantity as amended	---

Note:

4. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
5. If the materials are not supplied within the delivery/amended delivery schedule, the firm is liable to pay penalty as per the penalty clause(10) of P.O.
6. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.



General Manager (Procurement),
CESC, Mysuru.

**M/s Sowjanya Concrete Products,
Jyothi Building,
Maidan Road, Mangaluru-575001**

Copy to

- Superintending Engineer Elec., CESC, Hassan Circle for information
- Executive Engineers (Elec.), O&M Divisions Sakaleshpura for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.