

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,
ಚಾವಿರನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2022-23/ *Cys-1402* Date *5 DEC 2022*

Dispatch Instruction

1	Name of the firm	M/s Saran Insulators Pvt Ltd, Plot no 39^a, KIADB, Hirehalli Industrial Area, Tumkur-572168..	
2	Purchase Order No. & Date: Material: Quantity:	PO No. 1639/24.08.2022 LT Protection Kit 10000 Nos	
3	Inspection Call Reference & Inspection OM No/Date:	Quantity offered for inspection -10000 Nos vide letter No: SI/CESC/150/22-23 dated:17.10.2022 Inspection OM No: CESC /GM(P) /DGM (P)/ AGM(P)-2/22-23/15305 dated 27.10.2022	
4	Details of Inspection	Material was inspected at factory premises & inspection/acceptance report furnished by Deputy General Manager, TA&QC-1, CESC, Mysuru, vide letter No: CESC/DGM/TA&QC-1/F- 08/2022-23/16441 Dated: 17.11.2022	
5	Total DI issued till date	NIL	
6	Quantity cleared for dispatch	10000 Nos	
7	Consignee Stores	Qty. in Nos	Internal Allotment
			O & M Divisions
	V V Mohalla Mysuru.	2500	V V Mohalla Mysuru. 2500
	Chamarajanagara	2500	Chamarajanagara 2500
	Mandya	2500	Mandya 2500
	Hassan	2500	Hassan 2500
	Total	10000 Nos	Total 10000 Nos
8	i) Delivery Schedule as per PO : ii) Supplied against above:	i) Sep-2022/5000 Nos, Oct-2022/5000 Nos, ii) Nil	
9	Delivery schedule as amended	Dec-2022:5000 Nos, Jan-2023:5000 Nos,	
10	Bank Guarantee Details furnished at this office	Amount: ₹5,85,000/- BG No: HC9GPGE222385003 Dated:26.08.2022 Validity:26.08.2022 to 25.02.2024	


ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

\\192.168.0.106\d\AEE-2\2022-23\DI\Line Materials\PO-1639-LT Protection Kit-Saran Ins.docx

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

* **The Materials should be kept as buffer stock at V.V.Mohalla, Chamarajanagara, Mandya & Hassan stores. Diversion of Materials to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**



General Manager (Procurement),
CESC, Mysuru.

**M/s Saran Insulators Pvt Ltd,
Plot no 39^a, KIADB, Hirehally Industrial Area,
Tumkur-572168..**

Copy for Information to:

- The Chief Engineer, (Elec.), CESC, O&M Zone, Mysuru & Hassan for kind information.
- The Superintending Engineer Elec., CESC, O&M Circle Mysuru Chamarajanagara-Kodagu, Mandya & Hassan for information.
- The Executive Engineers (Elec.), O&M Divisions, CESC, V.V.Mohalla & Mandya for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.