

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿರನಿನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2022-23/ *Cys-1403*

Date:

1 5 DEC 2022

Dispatch Instruction

1	Name of the firm	M/s BANASHANKARI ENGINEERS Plot No. 27,Ravinagar Main Road, Opp. Akshay Park Gokul Road, Hubballi-580030		
2	Purchase Order No. & Date: Material: Quantity:	PO No. 1631/02.08.2022 Double Pole Structure set 4000 Set		
3	Inspection Call Reference & Inspection OM No/Date:	Quantity offered for inspection -1000 Set vide letter No: BE/HBL/CESC/INS/22-23/014 Dtd.30.11.2022 Inspection OM No: CESC /GM(P) /DGM (P)/ AGM(P)-2/22-23/17478 dated 02.12.2022		
4	Details of Inspection	Material was inspected at factory premises & inspection/acceptance report furnished by Asst. General Manager, TA&QC -2, CESC, Mysuru, vide letter No: GM/DGM/AGM- 2/TA&QC-1/F-02/2022-23/18136 Dated: 09.12.2022		
5	Total DI issued till date	3000 Set		
6	Quantity cleared for dispatch	1000 Set		
7	Consignee Stores	Qty. in Set	Internal Allotment	
			O & M Divisions	Qty. in Set
	V V Mohalla Mysuru.	250	V V Mohalla Mysuru.	250
	Chamarajanagara	250	Chamarajanagara	250
	Mandya	250	Mandya	250
	Hassan	250	Hassan	250
	Total	1000 Set	Total	1000 Set
8	i) Delivery Schedule as per PO : ii) Supplied against above:	i) Nov-2022/1000 Set, ii) 3000 Set		
9	Delivery schedule as amended	-----		
10	Bank Guarantee Details furnished at this office	Amount: ₹7,72,200/- BG No: 00862BGA22000013 Dated:06.08.2022 Validity:06.08.2022 to 08.07.2024		

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

\\192.168.0.106\d\AEE-2\2022-23\DI\Line Materials\PO-1631-DP Set.docx

Note: If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

*** The Materials should be kept as buffer stock at V.V.Mohalla, Chamarajanagara, Mandya & Hassan stores. Diversion of Materials to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**

General Manager (Procurement),
CESC, Mysuru.

M/s BANASHANKARI ENGINEERS
Plot No. 27, Ravinagar Main Road,
Opp. Akshay Park Gokul Road,
Hubballi-580030

Copy for Information to:

- The Chief Engineer, (Elec.), CESC, O&M Zone, Mysuru & Hassan for kind information.
- The Superintending Engineer Elec., CESC, O&M Circle Mysuru Chamarajanagara-Kodagu, Mandya & Hassan for information.
- The Executive Engineers (Elec.), O&M Divisions, CESC, V.V.Mohalla & Mandya for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.