

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿ ಸನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-2)/2022-23/ *Cyl-1404*

Date: **5 DEC 2022**

Dispatch Instruction

1	Name of the firm	M/s BANASHANKARI ENGINEERS Plot No. 27,Ravinagar Main Road, Opp. Akshay Park Gokul Road, Hubballi-580030		
2	Purchase Order No. & Date: Material: Quantity:	PO No. 1627/02.08.2022 LT 4 Pin X arms, 30,000 Nos.		
3	Inspection Call Reference & Inspection OM No/Date:	Quantity offered for inspection -10000 Nos. vide letter No: BE/HBL/CESC/INS/22-23/013 Dtd.30.11.2022 Inspection OM No: CESC /GM(P) /DGM (P)/ AGM(P)-2/22-23/17478 dated 02.12.2022		
4	Details of Inspection	Material was inspected at factory premises & inspection/acceptance report furnished by Asst. General Manager, TA&QC -2, CESC, Mysuru, vide letter No: GM/DGM/AGM-2/TA&QC-1/F- 02/2022-23/18136 Dated: 09.12.2022		
5	Total DI issued till date	20000 Nos		
6	Quantity cleared for dispatch	10000 Nos		
7	Consignee Stores	Qty. in Nos	Internal Allotment	
			O & M Divisions	Qty. in Nos
	V V Mohalla Mysuru.	2500	V.V.Mohalla Mysuru	2500
	Chamarajanagara	2500	Chamarajanagara	2500
	Mandya	2500	Mandya	2500
Hassan	2500	Hassan	2500	
	Total	10000 Nos.	Total	10000 Nos.
8	i) Delivery Schedule as per PO : ii) Supplied against above:	i) Nov-2022/10,000 Nos, ii) 20000 Nos		
9	Delivery schedule as amended	-----		

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

\\192.168.0.106\d\AEE-2\2022-23\DI\Line Materials\PO-1627-LT 4Pin X arms.docx

10	Bank Guarantee Details furnished at this office	Amount: ₹2,86,209/- BG No: 00862BGA22000012 Dated:06.08.2022 Validity:06.08.2022 to 08.07.2024
----	---	--

Note: 1.If the materials are not consigned within schedule, the firm is liable to pay penalty as per the penalty clause of P.O. While calculating the no. of days delayed for supply, the no. of days from date of inspection offered to this (D.I.) date shall be excluded. The firm should delivery the consignment at the earliest.

*** The Materials should be kept as buffer stock at V.V.Mohalla, Chamarajanagara, Mandya & Hassan stores. Diversion of Materials to be strictly by Corporate Office only. Or else action will be initiated on the concerned.**



General Manager (Procurement),
CESC, Mysuru.

**To,
M/s BANASHANKARI ENGINEERS
Plot No. 27,Ravinagar Main Road,
Opp. Akshay Park Gokul Road,
Hubballi-580030**

Copy for Information to:

- The Chief Engineer, (Elec.,) CESC, O&M Zone, Mysuru & Hassan for kind information.
- The Superintending Engineer Elec., CESC, O&M Circle Mysuru Chamarajanagara-Kodagu, Mandya & Hassan for information.
- The Executive Engineers (Elec.), O&M Divisions, CESC, V.V.Mohalla & Mandya for information & arrange to collect the materials from consignee stores.
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org.
- MF/OC.