

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು  
ನಿಗಮ ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,  
ಚಾವಿಪನಿನಿ, ಮೈಸೂರು-570017.  
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office, Procurement Section,  
CESC, Mysuru-570017.  
Website: www.cescmysore.org  
E-mail ID: gmpure@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2023-24/

10301-303

Date: 12 SEP 2023

### Dispatch Instruction

|    |   |  |
|----|---|--|
| 1  | Name of the firm  | M/s Suman Concrete Products, Jyothi Building, Maidan Road, Mangaluru-575001<br>MSME Unit<br>GST No: 29AATFS1629Q1Z5  |
| 2  | Purchase Order Details  | PO No. PUR-1239/18-04-2022<br>9M Long PSC Poles, Quantity-1239 No  |
| 3  | Inspection Call Reference   | Quantity offered for inspection: <b>100 No.</b><br>Inspection offer Letter dated: 19-09-2022   |
| 4  | Details of Inspection   | <ul style="list-style-type: none"><li>Material Inspection done at factory premises by Er. Sridhar Nayak, AGM, TA&amp;QC-4, CESC, Mysuru</li><li>Inspection/Acceptance Report No: GM/DGM/AGM2/TA&amp;QC-2/2022-23/119 dated: 10-10-2022</li></ul> |
| 5  | Test Recommendations  | <ul style="list-style-type: none"><li>Acceptance test shall be done at Consignee Stores</li><li>The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.</li></ul>                           |
| 6  | Total DI issued till date   | <b>150 No.</b>   |
| 7  | Quantity cleared for dispatch   | <b>100 No.</b>   |
| 8  | <b><u>Consignee Divisions</u></b>   |  |
|    | Pandavapura   | 100 No   |
| 9  | Scheduled Delivery month/<br>Quantity as per Purchase Order   | Oct-2022: 50 No, Nov-2022: 50 No,  |
| 10 | Delivery month / Quantity as rescheduled<br>(refer note regarding levy of penalty for delay supplies) | Sep-2023: 100 No   |

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29, Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017

\\192.168.0.175\el\Lokesh\2023-24\DI\Poles\DI New\1239 9PSC SCP NGD.docx

**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the rescheduled delivery period the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Suman Concrete Products,  
Jyothi Building, Maidan Road,  
Mangaluru-575001**

**Copy to**

- Superintending Engineer Elec., CESC, Mandya Circle for information
- Executive Engineers (Elec.), O&M Divisions Pandavapura for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.