

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು  
ನಿಗಮ ನಿಯಮಿತ  
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)  
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖಿರೀದಿ ಶಾಖೆ,  
ಚಾವಿರನಿ, ಮೈಸೂರು-570017.  
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY  
SUPPLY CORPORATION LIMITED  
(A Government of Karnataka Undertaking)  
Corporate Office, Procurement Section,  
CESC, Mysuru-570017.  
Website: [www.cescmysore.org](http://www.cescmysore.org)  
E-mail ID: [gmpurc@cescmysore.org](mailto:gmpurc@cescmysore.org)

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2023-24/ 24761-64 Date: 30 MAR 2024

### Dispatch Instruction

|    |   |  |
|----|---|--|
| 1  | Name of the firm  | M/s Vaishnavi Concrete Products, Plot No. 88, Opposite to Sunanda Aromatic, K.R.S Road, Metagalli, Industrial Area, Mysuru-570016.<br>MSME Unit<br>GST No: 29AOOPS7504R1ZS                                 |
| 2  | Purchase Order Details  | PO No. PUR-1267/18-04-2022<br>9M Long RCC Poles, Quantity -1944 No   |
| 3  | Inspection Call Reference   | Quantity offered for inspection: 350 No<br>Inspection offer Letter dated: 28-08-2023   |
| 4  | Details of Inspection   | Material Inspection done at factory premises by Er. Umesh.C, Asst General Manager, TA&QC-1, CESC, Mysuru<br>• Inspection/Acceptance Report No:<br>No:GM/DGM/AGM1/TA&QC-1/2023-24/9954 dated:<br>06-09-2023 |
| 5  | Test Recommendations  | • Acceptance test shall be done at Consignee Stores<br>• The details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.                                      |
| 6  | Total DI issued till date   | 700 No.  |
| 7  | Quantity cleared for dispatch   | 300 No.  |
| 8  | <u>Consignee Divisions</u>  |  |
|    | Madikeri  | 300 No   |
| 9  | Scheduled Delivery month/<br>Quantity as per Purchase Order   | Jul-2023: 100 No, Aug-2023: 100 No, Sep-2023: 100 No,  |
| 10 | Delivery month / Quantity as rescheduled<br>(refer note regarding levy of penalty for delay supplies) | Apr-2024: 100 No, May-2024: 200 No,  |

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿನ್ಕಲ್, ಮೈಸೂರು - 570017


Registered Office: #29,Vijayanagara 2<sup>nd</sup> Stage, Hinkal, Mysuru - 570017

\\Aeepl\l\Lokesh\2023-24\DI\Poles\DI New\1267 9RCC VCP KR.N.docx



**Note:**

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the rescheduled delivery period the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.

  
General Manager (Procurement),  
CESC, Mysuru.

**M/s Vaishnavi Concrete Products,  
Plot No. 88, Opposite to Sunanda Aromatic,  
K.R.S Road, Metagalli, Industrial Area,  
Mysuru-570016.**

**Copy to**

- Superintending Engineer Elec., CESC, Chamarajanagara-Kodagu Circle for information
- Executive Engineers (Elec.), O&M Divisions Madikeri for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in [www.cescmysore.org](http://www.cescmysore.org)
- MF/OC.