

ಚಾಮುಂಡೇಶ್ವರಿ ವಿದ್ಯುತ್ ಸರಬರಾಜು
ನಿಗಮ ನಿಯಮಿತ
(ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಸ್ವಾಮ್ಯಕ್ಕೆ ಒಳಪಟ್ಟಿದೆ)
ನಿಗಮ ಕಾರ್ಯಾಲಯ, ಖರೀದಿ ಶಾಖೆ,
ಚಾವಿ ಸನಿ, ಮೈಸೂರು-570017.
Telephone No: 9448994705



CHAMUNDESHWARI ELECTRICITY
SUPPLY CORPORATION LIMITED
(A Government of Karnataka Undertaking)
Corporate Office, Procurement Section,
CESC, Mysuru-570017.
Website: www.cescmysore.org
E-mail ID: gmpurc@cescmysore.org

Company Identity Number(CIN): U40109KA2004SGC035177

CESC/GM(P)/DGM(P)/AGM (P-1)/2024-25/

1571-14

Date: 23 APR 2024

Dispatch Instruction


1	Name of the firm	M/s Sree Industries, 3 rd km, C.R.Pattana Road, Talaluru Post, Arasikere MSME Unit GST No: 29AEEPA6087M1Z3
2	Purchase Order Details	PO No. Pur-1299/18-04-2022 8M Long PSC Poles, Quantity - 2222 No
3	Inspection Call Reference	Quantity offered for inspection: 500 No Inspection offer Letter dated: 18-04-2023
4	Details of Inspection	<ul style="list-style-type: none">Material Inspection done at factory premises by Er. Eshaan-UI-Haq, AGM(TAQC-3), CESC, MysuruInspection/Acceptance Report No: GM/DGM/AGM/TA&QC/F-02/2023-24/11875, dated: 04-10-2023
5	Test Recommendations	<ul style="list-style-type: none">Acceptance test shall be done at Consignee StoresThe details mentioned in the PO shall be engraved on each pole before dispatch as per the Inspection report.
6	Total DI issued till date	1200 No.
7	Quantity cleared for dispatch	200 No.
8	<u>Consignee Divisions</u>	
	Channarayapattana	200 No
9	Scheduled Delivery month/ Quantity as per Purchase Order	Jul-2023: 100 No, Aug-2023: 100 No,
10	Delivery month / Quantity as rescheduled (refer note regarding levy of penalty for delay supplies)	May-2024:200 No,

ನೋಂದಾಯಿತ ಕಛೇರಿ: ನಿಗಮ ಕಾರ್ಯಾಲಯ, ನಂ.29, ವಿಜಯನಗರ, 2ನೇ ಹಂತ, ಹಿಂಕಲ್, ಮೈಸೂರು - 570017

Registered Office: #29,Vijayanagara 2nd Stage, Hinkal, Mysuru - 570017

Note:

1. Penalty shall be levied if the materials are not offered for inspection within the original delivery schedule as mentioned in penalty clause(10) of P.O.
2. If the materials are not supplied within the rescheduled delivery period the firm is liable to pay penalty as per the penalty clause(10) of P.O.
3. While calculating the number of days delayed for supply, the number of days from date of inspection offered to this D.I shall be excluded.


General Manager (Procurement),
CESC, Mysuru.

**M/s Sree Industries,
3rd km, C.R.Pattana Road,
Talaluru Post, Arasikere**

Copy to

- Superintending Engineer Elec., CESC, Hassan Circle for information
- Executive Engineers (Elec.), O&M Divisions Channarayapattana for further needful
- AGM (Finance & Resource), Corporate Office CESC, Mysuru
- MIS Section to upload in www.cescmysore.org
- MF/OC.